

Annexure - D - Circular no. 807(b)												
Mile stone report for CR.												
Name of contractor:			Vedik Infra & Engineering Services									
Company name:			Villa Orchids LLP									
Project name:			Villa Orchids									
Date:				29.07.19								
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical posession
1	254	Type B2	1,940	07.05.18	16.08.18							
2	285	Type C2	1,820	04.05.18	11.10.18	31.01.19						
3	286	Type C2	1,820	08.05.18	01.08.18	01.11.18						
4	287	Type C2	1,820	06.05.18	26.07.18	03.01.19						
5	282	Type C2	1,820	25.06.18	25.12.18	15.07.19						
6	283	Type C2	1,820	25.06.18	26.12.18	06.07.19						
7	284	Type C2	1,820	25.06.18	29.10.18	28.03.19						
8	257	Type C2	1,820	06.06.18	18.09.18							
9	294	Type C1	1,820	25.05.18	07.07.18	25.10.18						
10	131	Type C2	1,820	04.06.18	30.12.18							
11	132	Type C2	1,820	04.06.18	02.10.18							