

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 column-03 work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250118001	A. Estimated quantity:	280M3
PO nos.:	20250118001	B. Requisition quantity:	280M3
Sign of Security	Sign of Admin	C. Actual quantity poured	61M3
		D. Difference (C-A)	219M3

APPROVED BY
10 FEB 2025
MADHU
PROJECT MANAGER
GVRC. PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	01-02-2025	09:56	10:50	11:10	08m3	2422	19200	19300				
2	01-02-2025	10:10	11:20	11:40	08m3	2423	19200	19100	100			
3	01-02-2025	12:00	13:10	13:20	08m3	4880	19200	19150	50			
4	01-02-2025	12:44	13:50	14:10	07m3	4881	16800	16900				
5	01-02-2025	14:25	15:25	15:40	08m3	4884	19200	19500				
6	01-02-2025	16:29	17:20	17:50	07m3	4888	16800	16850				
7	01-02-2025	17:05	18:10	18:25	08m3	4890	19200	19220				
Total:					61m3		129600	130020	150			
Remarks: As per purchase order 280M3 but consumed 61M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 column-03 work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250118001	A. Estimated quantity:	280M3
PO nos.:	20250118001	B. Requisition quantity:	280M3
Sign of Security	Sign of Admin	C. Actual quantity poured	57M3
		D. Difference (C-A)	219M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	07-02-2025	16:09	17:10	17:30	04m3	4940	9600	9800				
2												
3												
4												
5												
6												
7												
Total:					04m3		9600	9800	150			
Remarks		As per purchase order 280M3 but consumed 04M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

