

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 column-03 work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250118001	A. Estimated quantity:	280M3
PO nos.:	20250118001	B. Requisition quantity:	280M3
Sign of Security	Sign of Admin	C. Actual quantity poured	57M3
		D. Difference (C-A)	219M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Time of quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06-02-2025	08:43	09:40	10:10	08m3	2483	19200	19200				
2	06-02-2025	09:21	10:20	10:40	08m3	2485	19200	19100	100			
3	06-02-2025	12:25	13:20	13:45	08m3	2495	19200	19150	50			
4	06-02-2025	13:45	14:40	14:55	08m3	2498	19200	19300				
5	06-02-2025	16:20	17:30	17:55	08m3	2502	19200	19200				
6	06-02-2025	16:55	17:50	18:10	08m3	2504	19200	19500				
7	06-02-2025	15:53	16:50	17:10	03m3	2505	7200	7300				
Total:					57m3		122400	122750	150			
Remarks		As per purchase order 280M3 but consumed 57M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

