

Annexure - D - Circular no. 807(b)												
Mile stone report for CR.												
Name of contractor:			Kailash Pandey									
Company name:			Villa Orchids LLP									
Project name:			Villa Orchids									
Date:			25.07.19									
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical posession
1	182	Type D1	1,585	03-11-2017	06.01.18	25.08.18	23.01.19	18.01.19	25.04.19	25.07.19		
2	194	Type D1	1,585	06-11-2017	29-12-2017	24.07.18	21.10.18	12.12.18	04.02.19	01.06.19		
Note: Send report every Thursday.												