

PM

MS Cuplock material Requirement in Northside & east side external Area -Reg

From Suresh Kumar <asuresh@modiproperties.com>

Date Tue 1/28/2025 6:05 PM

To Soham Modi <sohammodi@modiproperties.com>

Cc sachin_modiproperties.com <sachin@modiproperties.com>

To,

Soham Sir,

Below mentioned MS Cuplock material is required for Balance External Scaffolding tying purpose

1) East Side External area

3M- Vertical- 133 nos

2m -Horizontal- 468 nos

1M - Horizontal- 247 nos

2)

1) Northside External area

3M- Vertical- 98

2m- Horizontal- 364

1M - Horizontal 182

280	345	350
882		850
429		430

Send from
avee to
Vivo.
Hire charge
@ 104.8
cost.
2

Please Give the Approval Sir.

Regards,

A Suresh

Project Manager | +91 95022 32100 | asuresh@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad -03 | Ph: +91 40 6633 5551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

ISSUE GFC
30 JAN 2025
SOHAM MODI

APPROVED BY
30 JAN 2025
SOHAM MODI

Details of Scaffolding										
Project MCMET				Physical stock verified by: Sandeesh QC						
Prepared By: P.Niharika										
Date: 29/01/25										
S No	Description	Vertical	Vertical	Vertical other	Ladders	Ladders	Ladders 900 to	Ladders	Ladders other	Total No
1	Used at site or designated for use	-	-	-	-	-	-	-	-	-
2	Un used/Extra qty at site	500	-	-	500	250	-	-	-	1250
3	Damaged/Unusable qty	-	-	-	-	-	-	-	-	-
4	Total	500	-	-	500	250	-	-	-	1250
5	Scaffolding Owned by site	-	-	-	-	-	-	-	-	-
6	scaffolding hired from GVRC	500	-	-	500	250	-	-	-	1250

↑
To be returned
to GVRC after
3 to 6 months.

P. Niharika



Syed Golam Sarwar



Details of Scaffolding										
Project: GMR					Physical stock verified by: Sandeesh/QC					
Prepared By: Admin Audit										
Date: 29/01/25										
S.No	Description	Vertical 3000MM	Vertical 2500MM	Verical other sizes	Ledgers 2000MM	Ledgers 1200MM	Ledgers 900 to 1000MM	Ledgers 600MM	Ledgers other sizes	Total No of pieces
1	Used at site or designated for use	708	411	356	0	1729	0	0	940	4144
2	Un used/Extra qty at site	0	0	0	49	0	0	0	0	49
3	Damaged/Unusable qty	35	20	0	0	6	0	0	20	81
4	Total	743	431	356	49	1735	0	0	960	4274
5	Scaffolding Owned by site	743	431	356	49	1735	0	0	960	4274
6	Scaffolding hired from GVRC	-	-	-	-	-	-	-	-	-
Note: 1.Vertical Other sizes 2500 mm to 2800mm										
2. Ledgers Other sizes 1950mm.										

← send to
wae for
exchange!

VERIFIED
30 JAN 2025
M. M. S. S.
Admin-Audit & Analysis

APPROVED BY
30 JAN 2025
PROJECT MANAGER

✓
APPROVED BY
30 JAN 2025
SOHAM MODI

Details of Scaffolding										
Project: AMTZ-4554					Physical stock verified by: Leela venkatesh					
Prepared By: PB sivakumar										
Date: 29/01/25										
S.No	Description	Vertical 3000MM	Vertical 2500MM	Verical other sizes	Ledgers 2000MM	Ledgers 1200MM	Ledgers 900 to 1000MM	Ledgers 600MM	Ledgers other sizes	Total No of pieces
1	Used at site or designated for use	231	207	42	1760	965	-	-	-	3205
2	Un used/Extra qty at site	-	-	-	-	-	-	-	-	-
3	Damaged/Unusable qty	-	-	-	52	1.00	-	-	-	53
4	Total	231	207	42	1812	966	0	0	0	3258
5	Scaffolding Owned by site	231	207	42	1760	965	0	0	0	3205
6	Scaffolding hired from GVRC	-	-	-	-	-	-	-	-	-

PB
30/01/25

VERIFIED BY
30 JAN 2025
M. MAHESH
Admin-Audit Manager


N. L. Venkatesh
30/1/25

APPROVED BY
30 JAN 2025
SOHAM MODI

APPROVED BY
30 JAN 2025
N. Leela Venkatesh
Project Manager

Scaffolding stock details.

Details of Scaffolding											
Project: QV One				Physical stock verified by: Praveen/Sandeesh/QC							
Prepared By: P.Sai Reddy											
Date: 29/01/25											
S.No	Description	Vertical 3000MM	Vertical 2500MM	Vertical other sizes	Ledgers 2000MM	Ledgers 1200MM	Ledgers 900 to 1000MM	Ledgers 600MM	Ledgers other sizes	Total No of pieces	
1	Used at site or designated for use	162	0	0	0	120	75	32	98	437	98 ledgers other sizes hired from NRK
2	Un used/Extra qty at site	0	0	0	0	0	0	0	0	0	
3	Damaged/Unusable qty	0	0	0	0	0	0	0	0	0	
4	Total	0	0	0	0	0	0	0	0	0	
5	Scaffolding Owned by site	0	0	0	0	0	0	0	0	0	
6	Scaffolding hired from GVRC	162	0	0	0	120	75	32	0	389	



Scaffolding stock details.

Details of Scaffolding				Physical stock verified by: Praveen/Sandeesh/QC						
Project: Vivopolis										
Prepared By: Suresh										
Date: 29/01/25										
S.No	Description	Vertical 3000MM	Vertical 2500MM	Vertical other sizes	Ledgers 2000MM	Ledgers 1200MM	Ledgers 900 to 1000MM	Ledgers 600MM	Ledgers other sizes	Total No of pieces
1	Used at site or designated for use	700	0	0	1000	850	0	0	0	2550
2	Un used Extra qty at site	0	0	0	0	0	0	0	0	0
3	Damage d/Unusable qty	0	0	0	0	0	0	0	0	0
4	Total	700	0	0	1000	850	0	0	0	2550
5	Scaffolding Owned by site	0	0	0	0	0	0	0	0	0
6	Scaffolding hired from GVRC	700	0	0	1000	850	0	0	0	2550

APPROVED BY
30 JAN 2025
SURESH
PROJECT MANAGER

error!

Scaffolding stock details.

Details of Scaffolding											
Project: GHT				Physical stock verified by: Praveen/Sandeesh/QC							
Prepared By: Suresh											
Date: 29/01/25											
S.No	Description	Vertical 3000MM	Vertical 2500MM	Vertical other sizes	Ledgers 2000MM	Ledgers 1200MM	Ledgers 900 to 1000MM	Ledgers 600MM	Ledgers other sizes	Total No of pieces	
1	Used at site or designated for use	70	0	0	100	100	0	0	0	270	
2	Un used/Extra qty at site	0	0	0	0	0	0	0	0	0	
3	Damaged/Unusable qty	0	0	0	0	0	0	0	0	0	
4	Total	70	0	0		100				270	
5	Scaffolding Owned by site	0	0	0	0	0	0	0	0	0	
6	Scaffolding hired from GVRC	70	0	0	0	100	0	0	0	270	


APPROVED BY
30 JAN 2025
A SURESH
PROJECT MANAGER

APPROVED BY
30 JAN 2025
SOHAM MODI

return to
use by
30/4/25.

Scaffolding stock details


Details of Scaffolding		Physical stock verified by: Praveen/Sandeesh/QC								
Project: Nextopolis										
Prepared By: Admin Audit										
Date: 29/01/25										
S.No	Description	Vertical 3000MM	Vertical 2500MM	Vertical other sizes	Ledgers 2000MM	Ledgers 1200MM	Ledgers 900 to 1000MM	Ledgers 600MM	Ledgers other sizes	Total No of pieces
1	Used at site or designated for use	0	0	0	0	0	0	0	0	0
2	Un used/Extra qty at site	222	63	0	653	302	0	0	0	1240
3	Damaged/Unusable qty	0	0	0	0	0	0	0	0	0
4	Total Scaffolding	222	63	0	653	302	0	0	0	1240
5	Owned by site	222	63	0	653	302	0	0	0	1240
6	Scaffolding hired from GVRC	0	0	0	0	0	0	0	0	0



~~This work was set to use~~
Details of material to be set that has been set to guideline?

GV DC scaffolding details.


Details of Scaffolding										
Project: GVDC					Physical stock verified by: Praveen/Sandeesh/QC					
Prepared By: P.Sai Reddy										
Date: 29/01/25										
S.No	Description	Vertical 3000MM	Vertical 2500MM	Verical other	Ledgers 2000MM	Ledgers 1200MM	Ledgers 900 to 600MM	Ledgers other	Total No of pieces	
1	Used at site or designated for use	51	40	0	216	124	38	0	469	
2	Un used/Extra qty at site	0	0	0	0	0	0	0	0	
3	Damaged/Unusable qty	0	0	0	0	0	0	0	0	
4	Total	51	40	0	216	124	38	0	469	
5	Scaffolding Owned by site	0	0	0	0	0	0	0	0	
6	Scaffolding hired from NRK	51	0	0	143	124	0	0	318	
7	Scaffolding hired from GVRC	0	40	0	73	0	38	0	151	



return to
NRK after
in 15/2

return to
GVRC in 15/2

Details of Scaffolding										
Project: SOV-LLP				Physical stock verified by: Sandeesh/QC						
Prepared By: Admin Audit										
Date: 29/01/25										
S.No	Description	Vertical 3000MM	Vertical 2500MM	Verical other sizes	Ledgers 2000MM	Ledgers 1200MM	Ledgers 900 to 1000MM	Ledgers 600MM	Ledgers other sizes	Total No of pieces
1	Used at site or designated for use	19	36	-	72	-	50.00	10	-	187
2	Un used/Extra qty at site	-	-	-	-	-	-	-	-	-
3	Damaged/Unusable qty	-	-	-	-	-	-	-	-	-
4	Total Scaffolding Owned	19	36	-	72	-	50	10	-	187
5	by site Scaffolding hired	19	21	-	57	-	-	10	-	107
6	from GVRC	-	15	-	15	-	50	-	-	80



return to client

Details of Scaffolding										
Project: AMTZ 801					Physical stock verified by: Sultan/venkatesh					
Prepared By: Sultan ali										
Date: 29/01/25										
S.No	Description	Vertical 3000MM	Vertical 2500MM	Vertical other sizes	Ledgers 2000MM	Ledgers 1200MM	Ledgers 900 to 1000MM	Ledgers 600MM	Ledgers other sizes	Total No of pieces
1	Used at site or designated for use.	861	-	-	1628	865	-	-	-	3354
2	Un used/Extra qty at site	-	-	-	-	-	-	-	-	-
3	Damaged/Unusable qty	-	-	-	-	-	-	-	-	-
4	Total	861	-	-	1628	865	-	-	-	3354
5	Scaffolding Owned by site	861	-	-	1628	865	-	-	-	3354
6	Scaffolding hired from GV-1	-	-	-	-	-	-	-	-	-

VERIFIED BY
30 JAN 2025
M. M. S. S. S.
Admin-Audit Manager

N. L. Venkatesh
30/1/25

APPROVED BY
30 JAN 2025
N. Leela Venkatesh
Project Manager

APPROVED BY
30 JAN 2025
SOHAM MODI