

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL SOV	Block No.:	For CC complex near Road work purpose
Project:	SOV-III	Flat / Villa no.:	For CC complex near Road work purpose
Supplier:	IN Infra	Slab no.:	Road
Requisition nos.:	20241230004	A. Estimated quantity:	12
PO nos.:	20241230007	B. Requisition quantity:	12
Sign of Security	Sign of Admin	C. Actual quantity poured	14
		D. Difference (C-A)	02

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23/01/25	17:06	17:35	17:40	06	0263	14400	13875	-525	-813		
2.	23/01/25	17:08	17:38	17:50	06	0264	14400	13885	-515	-798		
3.	23/01/25	19:23	18:00	18:05	02	0265	4800	5295	+495	+767		
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					14		33600	33055		-844		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit