

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E block & H block lower basement
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20250212031	A. Estimated quantity:	150 M3
PO nos.:	20250212040	B. Requisition quantity:	150 M3
	Sign of Admin	C. Actual quantity poured	46 M3
	Sign of Project Manager	D. Difference (C-A)	104 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.02.25	10:58	12:00	12:10	08	0295	19200	18830	370			
2.	23.02.25	15:35	16:40	17:00	08	0299	19200	19130	70			
3.	23.02.25	15:55	17:00	17:15	08	0300	19200	18720	480			
4.	23.02.25	16:20	17:25	18:00	08	0301	19200	18910	290			
5.	23.02.25	17:10	18:00	18:15	08	0302	19200	19000	200			
6.	23.02.25	18:33	19:40	20:00	06	0303	14400	14500	-			
7.												
8.												
9.												
10.												
11.												
Total:					46		110400	109090	1410			

Remarks

As per PO 146 m³ Received 104 M³ Pending.