

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 sla-2 work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250118001	A. Estimated quantity:	280M3
PO nos.:	20250118001	B. Requisition quantity:	280M3
Sign of Security	Sign of Admin	C. Actual quantity poured	17M3
		D. Difference (C-A)	263M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	28-02-2025	09:29	10:30	10:55	07m3	4533	16800	16750	50			
2	28-02-2025	10:59	12:00	12:20	07m3	4540	16800	16800				
3	28-02-2025	11:35	12:40	12:55	03m3	4545	7200	7100	100			
4												
5												
6												
7												
8												
9												
10												
11												
Total:					17m3		40800	40750	150			



As per purchase order 880M3 but consumed 81M3 only.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit.

