

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 shaft covering slab connecting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250212032	A. Estimated quantity:	12M3
PO nos.:	20250212041	B. Requisition quantity:	12M3
Sign of Security	Sign of Admin	C. Actual quantity poured	09M3
	Sign of Project Manager	D. Difference (C-A)	03M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	11-03-2025	11:27	12:25	12:55	07m3	4845	16800	16900				
2	11-03-2025	14:56	15:55	16:10	02m3	4852	6000	5800	200			
3												
4												
5												
Total:					09m3		22800	22700	200			
Remarks As per purchase order 280M3 but consumed 09M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

