

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	East side drivey columns purpose.
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20250130024	A. Estimated quantity:	45 M3
PO nos.:	20250130036	B. Requisition quantity:	45 M3
	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
	<i>[Signature]</i>	<i>[Signature]</i>	7.5 M3
		D. Difference (C-A)	37.5 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	12.03.25	09:00	10:00	10:10	04	0136	9600	9530	70			
2.	12.03.25	13:00	14:10	14:15	3.5	0138	8400	8860	-			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					7.5		18000	18390	70			
Remarks	As per PO quantity 45 m3 received 7.5 m3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Internal memo no. 903/35/A
Annexure - B
RMC pour report

... Kallamur I I D

Block No.:

East side drivey columns p

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE

DELIVERY CHALLAN DO-2025030036

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0136** Date: **12-03-2025**

Delivery Site: **MALLAPUR**

S.No:	Description	Qty	Units	Truck No: TS08UG4350	Cum. Qty	Mode: PUMP	Remarks
-------	-------------	-----	-------	----------------------	----------	------------	---------

1

M 25 RMC

4

4

Other Documents Enclosed:

- 1)
- 2)

For Office use only

Driver's Name:

Signature:

Note: No alterations will be accepted without supplier &
Customer Signatures alongwith reasons

Received above material in good condition

for KN INFRA

Customer Signature

Authorised Signatory

DO:-2025030024

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEERS & CONCRETE

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0138	Date: 12-03-2025
Delivery Site: MALLAPUR		Truck No: TS08UG4351	Mode: DUMP
S.No:	Description	Qty	Cum. Qty
2	M-25 RMC	3.5	7.5
Other Documents Enclosed:		Cum.	7.5
1) For Office use only			
2) Driver Name: K. S. V. S. V.			
Signature: [Signature]			
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			
Received above material in good condition			
Customer Signature		Authorised Signatory	

fo K N INFRA