

| ESTIMATE SHEET    |              |                                |          |       |              |        |                 |         |
|-------------------|--------------|--------------------------------|----------|-------|--------------|--------|-----------------|---------|
| Company Name:     |              | GV research Center             |          |       | Approved by: |        |                 |         |
| Project:          |              | INNOPOLIS                      |          |       | Contractor   |        | Waleed Ahmed    |         |
| Work Description: |              | Precast Compound wall erection |          |       |              |        |                 |         |
| Prepared By       |              | QS HO                          |          |       |              |        |                 |         |
| Date:             |              | 25-Mar-25                      |          |       |              |        |                 |         |
| S No.             | Item Head    | Item Description               | Quantity | Units | Rate         | Amount | Item Head Total | Remarks |
| 1                 | Precast wall | DG Yard                        | 720.00   | Sft   | 56.00        | 40,320 |                 |         |
| 2                 |              | ETP and STP                    | 1380.00  | Sft   | 56.00        | 77,280 |                 |         |
|                   |              |                                |          |       |              | Total  | 1,17,600        |         |
|                   |              |                                |          |       |              |        |                 |         |
|                   |              |                                |          |       |              |        |                 |         |

| MEASUREMENT SHEET  |              |                                |        |                  |        |           |           |       |
|--------------------|--------------|--------------------------------|--------|------------------|--------|-----------|-----------|-------|
| Company Name:      |              | GV research center             |        | Approved by:     |        |           |           |       |
| Project:           |              | Innopolis                      |        | Sign:            |        |           |           |       |
| Work Description : |              | Precast compound wall erection |        | Work start date: |        |           |           |       |
| Contractor:        |              | Waleed Ahmed                   |        | Work end date:   |        |           |           |       |
| Prepared By:       |              | QS.HO                          |        | Date :           |        | 25-Mar-25 |           |       |
|                    |              |                                | A      | B                | C      | D         | E=AxBxCxD | F     |
| S No.              | Item Head    | Item Description               | Length | Width            | Height | Nos.      | Quantity  | Units |
| 1                  | Precast wall | for DG yard                    | 90.00  |                  | 8.00   | 1.00      | 720       | Sft   |
| 2                  |              | For ETP and STP yard           | 115.00 |                  | 12.00  | 1.00      | 1,380     | Sft   |
|                    |              |                                |        |                  |        |           |           |       |
|                    |              |                                |        |                  |        |           |           |       |
|                    |              |                                |        |                  |        |           |           |       |