

/ Site Report Material Requirement.

|                                                                                                             |                              |                          |                                    |                                                                 |                       |                              |
|-------------------------------------------------------------------------------------------------------------|------------------------------|--------------------------|------------------------------------|-----------------------------------------------------------------|-----------------------|------------------------------|
| Company:                                                                                                    | Mehta&Modi Realty Kowkur LLP |                          | Date:                              | 29.03.2025                                                      |                       |                              |
| Site:                                                                                                       | GHT                          |                          | Prepared by:                       | N.Sai Shivani                                                   |                       |                              |
| Report From / To                                                                                            | 22.03.2025 TO 28-03-2025     |                          | Approved by:                       | A.Suresh                                                        |                       |                              |
| Report Date                                                                                                 | 29.03.2025                   |                          |                                    |                                                                 |                       |                              |
| List of items that require SKU:                                                                             |                              |                          |                                    |                                                                 |                       |                              |
| List of requisitions where PO/WO not prepared after 3 working days of requisition:                          |                              |                          |                                    |                                                                 |                       |                              |
| 20241026001                                                                                                 | 26-10-2024                   | 1                        | tiles                              | Po not done                                                     |                       |                              |
| 20250305006                                                                                                 | 05-03-2025                   | 1                        | Septic tank chemical               | Po not done                                                     |                       |                              |
| List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time: |                              |                          |                                    |                                                                 |                       |                              |
| PO No.                                                                                                      | PO Date                      | Serial no of item in PO. | Item Description                   | Details of discussion with supplier & expected date of delivery |                       |                              |
| 20250116034                                                                                                 | 16-01-2025                   | 1                        | PU Form                            | Expected delivery on 02-04-2025                                 |                       |                              |
| 20250306012                                                                                                 | 06-03-2025                   | 1                        | Concealed flush tank screws        | Expected delivery on 02-04-2025                                 |                       |                              |
| 20250327008                                                                                                 | 27-03-2025                   | 1                        | External Emulsion-Asian ACE-20LTRS | Expected delivery on 02-04-2025                                 |                       |                              |
| No. of gate passes issued this week:                                                                        |                              |                          | -                                  | From No.                                                        | - To No. -            |                              |
| Delivery van site visit on: 29.11.2024                                                                      |                              |                          |                                    |                                                                 |                       |                              |
| Items not ordered but received:                                                                             |                              |                          |                                    |                                                                 |                       |                              |
| Other corrections & remarks:                                                                                |                              |                          |                                    |                                                                 |                       |                              |
| Details of steel & cement stock                                                                             |                              |                          |                                    |                                                                 |                       |                              |
| Sl. No                                                                                                      | Tor size                     | Wt per mtr. - kgs        | Wt. for 12 mtr rod - kgs           | Stock at site - no of rods                                      | Stock at site in tons | Previous weeks stock in tons |
| 1.                                                                                                          | 8mm                          | .395                     | 4.74                               | -                                                               | -                     | -                            |
| 2.                                                                                                          | 10mm                         | .617                     | 7.404                              | -                                                               | -                     | -                            |
| 3.                                                                                                          | 12mm                         | .89                      | 10.68                              | -                                                               | -                     | -                            |
| 4.                                                                                                          | 16mm                         | 1.58                     | 18.96                              | -                                                               | -                     | -                            |
| 5.                                                                                                          | 20mm                         | 2.47                     | 29.64                              | -                                                               | -                     | -                            |
| 6.                                                                                                          | 25mm                         | 3.86                     | 46.32                              | -                                                               | -                     | -                            |
| 7.                                                                                                          | 32mm                         | 6.32                     | 75.84                              | -                                                               | -                     | -                            |
| 8.                                                                                                          | Binding wire                 |                          |                                    | 01                                                              | 25                    | 25                           |
| OPC stock                                                                                                   | -                            | OPC last weeks stock     | -                                  | PPC/PSC stock                                                   | 05                    | PPC/PSC last weeks stock 05  |
| Details                                                                                                     |                              | Prepared by              |                                    | Project Manager                                                 |                       |                              |
| Sign                                                                                                        |                              | N.Sai Shivani            |                                    | A.Suresh                                                        |                       |                              |
| Date                                                                                                        |                              | 29.03.2025               |                                    | 29.03.2025                                                      |                       |                              |

Notes: 1.For missing SKUs send email to [procurement@modiproperties.in](mailto:procurement@modiproperties.in) and post on purchase construction viber group. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [janaki@modiproperties.com](mailto:janaki@modiproperties.com) and [rajkurnam@modiproperties.com](mailto:rajkurnam@modiproperties.com) on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report7.

79 MAR 2025  
A SURESH  
PROJECT MANAGER