

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	Atrium podium slab concreting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250310006	A. Estimated quantity:	69M3
PO nos.:	20250310012	B. Requisition quantity:	69M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21-03-2025	13:08	14:10	14:35	08m3	3124	19200	19200				
2	21-03-2025	15:30	16:30	16:55	08m3	3128	19200	19300				
3	21-03-2025	15:59	16:50	17:15	08m3	3129	19200	19500				
4	21-03-2025	14:53	16:50	17:10	08m3	3134	19200	19100	100			
5	21-03-2025	19:15	20:10	20:25	08m3	3135	19200	19150	50			
6	21-03-2025	22:00	23:00	23:15	06m3	4931	14400	14500				
7												
Total:					46M3		110400	97650	150			
Remarks		As per purchase order 69M3 but consumed 46M3 only.										

Note 1 Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later 3 Report must be sent within one working day 4 Multiple report can be sent for one PO. 5 Weigh all vehicles. 6 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortf amount on pro-rata basis. 7 Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit