

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 terrace covering slab concreting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250408002	A. Estimated quantity:	35M3
PO nos.:	20250408011	B. Requisition quantity:	35M3
Sign of Security	Sign of Admin	C. Actual quantity poured	29.5M3
		D. Difference (C-A)	5.5M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	APPROVED BY T. MADHU PROJECT MANAGER GVRC. RUPAKNATH		Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
				Time of pour	Time poured							
1	15-04-2025	11:48	12:40	13:10	08m3	3433	19200	19300				
2	15-04-2025	12:35	13:20	13:40	08m3	3434	19200	19100	100			
3	15-04-2025	13:42	14:50	15:10	07m3	3435	16800	16890				
4	15-04-2025	16:13	17:10	17:25	6.5m3	5273	15600	15650				
5												
6												
7												
Total:					29.5M3		70800	70940	100			
Remarks		As per purchase order 35M3 but consumed 29.5M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

