

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 cable vault slab concreting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250412004	A. Estimated quantity:	40M3
PO nos.:	20250412003	B. Requisition quantity:	40M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			D. Difference (C-A)

APPROVED BY
21/04/2025

T. MADHU
PROJECT MANAGER
GVRC PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dr No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	16-04-2025	11:50	12:40	13:10	08m3	3447	19200	19250				
2	16-04-2025	12:08	13:10	13:35	07m3	5285	16800	16850				
3	16-04-2025	12:58	13:40	14:10	07m3	5286	16800	16820				
4	16-04-2025	12:35	13:30	13:45	08m3	3448	19200	19000	200			
5	16-04-2025	16:30	17:35	18:30	07m3	3450	16800	16700	100			
6												
7												
Total:					37M3		88800	88620	300			
Remarks												
As per purchase order 40M3 but consumed 37M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO 5 Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

