

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		KSR Builders			
Company name:		SOV LLP			
Project name:		Silver Oak Villas			
Date:	31-10-2019				
Period	From:	24-10-2019	To:	30-10-2019	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	54	550.00	29,700
2	Civil work	Male helper	50	400.00	20,000
3	Civil work	Female helper	14	350.00	4,900
4	RCC work	Mason		400.00	-
5	RCC work	Male helper		500.00	-
6	RCC work	Female helper		600.00	-
7	Earth work	Mason		700.00	-
8	Earth work	Male helper		800.00	-
9	Earth work	Female helper		900.00	-
10	Electrician	Mason		1,000.00	-
11	Electrician	Male helper		1,100.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					54,600
Payment approved by MD:					
Prepared by:		MDs approval			
Name					
Date	31-10-2019				

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		KSR Builders			
Company name:		SOV LLP			
Project name:		Silver Oak Villas			
Date:	31-10-2019				
Period	From:	24-10-2019	To:	30-10-2019	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1			100.00	nos	-
2			200.00	nos	-
3			300.00	nos	-
4			400.00	nos	-
5			500.00	nos	-
6			600.00	nos	-
7			700.00	nos	-
8			800.00	nos	-
9			900.00	nos	-
10			1,000.00	nos	-
11			1,100.00	nos	-
12			1,200.00	nos	-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:				MDs approval	
Name					
Date	31-10-2019				

Anx - C - Material received

Annexure - C - send weekly							
Details of magterial received							
Name of contractor:		KSR Builders					
Company name:		SOV LLP					
Project name:		Silver Oak Villas					
Date:	31-10-2019						
Period	From:	24-10-2019	To:	30-10-2019			
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1							-
2							-
3							-
4							-
5							-
6							-
7							-
8							-
9							-
10							-
11							-
12							-
13							-
14							-
15							-
16							-
17							-
18							-
19							-
20							-
21							-
22							-
23							-
24							-
Total							-
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name							
Date	31-10-2019						

Anx - D - Milestone report

Annexure - D - send weekly												
Mile stone report for CR-												
Company name:			KSR Builders									
Project name:			SOV LLP									
Date:			31-10-2019									
Note:			Prepare the statement for all the villas in the project.									
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	69	2Bhk	1,100	28-Jul-18	20-Sep-18	29-Nov-18						
2	70	3Bhk	2,040	28-Jul-18	20-Sep-18	13-Jul-19						
3	71	2Bhk	1,100	28-Jul-18	25-Sep-18	5-Feb-19	18-Oct-19					
4	72	2Bhk	1,100	28-Jul-18	26-Oct-18	5-Feb-19						
5	73	4Bhk	2,040	8-Aug-18	3-Nov-18	24-Sep-19						
6	74	3Bhk	2,040	8-Aug-18	15-Nov-18							
7	75	2Bhk	1,100	18-Aug-18	10-Nov-18	20-Apr-19						
8	76	3Bhk	2,040	18-Aug-18	22-Nov-18	24-Sep-19						
9	77	3Bhk	2,040	11-Jun-18	25-Sep-18	23-Nov-18						
10	78	2Bhk	1,100	8-Jun-18	30-Aug-18	26-Oct-18	16-Sep-19					
11	79	2Bhk	1,100	8-Jun-18	25-Aug-18	24-Oct-18	20-Aug-19					
12	80	3Bhk	2,040	8-Jun-18	23-Aug-18	22-Nov-18	16-Sep-19					
13	81	3Bhk	2,040	7-Jun-18	9-Aug-18	20-Nov-18						
14	82	Mort-3Bhk	2,040	7-Jun-18	7-Aug-18	30-Oct-18						
15												

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month-													
Name of contractor:		KSR Builders											
Company name:		SOV LLP											
Project name:		Silver Oak Villas											
Date:		31-10-2019											
Note:		Enter value between 1&100 as approximate percentage of work completed- Enter 0 where work is completed and billed.											
Rate		20 25 25 20 10 100											
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column1	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	Construction contract value	Value of work done
1	69	2Bhk	1,100	28-Jul-18	-	-	100.00	50.00	-	35	815	8,96,500	3,13,775
2	70	3Bhk	2,040	28-Jul-18	-	100.00	100.00	50.00	-	60	815	16,62,600	9,97,560
3	71	2Bhk	1,100	28-Jul-18	-	100.00	60.00	100.00	-	60	815	8,96,500	5,37,900
4	72	2Bhk	1,100	28-Jul-18	-	-	100.00	-	-	25	715	7,86,500	1,96,625
5	73	4Bhk	2,040	8-Aug-18	-	100.00	55.00	-	-	39	715	14,58,600	5,65,208
6	74	3Bhk	2,040	8-Aug-18	-	80.00	35.00	-	-	29	815	16,62,600	4,77,998
7	75	2Bhk	1,100	18-Aug-18	-	100.00	40.00	-	-	35	815	8,96,500	3,13,775
8	76	3Bhk	2,040	18-Aug-18	-	100.00	20.00	-	-	30	815	16,62,600	4,98,780
9	77	3Bhk	2,040	11-Jun-18	-	-	100.00	90.00	-	43	815	16,62,600	7,14,918
10	78	2Bhk	1,100	8-Jun-18	-	-	100.00	100.00	-	45	815	8,96,500	4,03,425
11	79	2Bhk	1,100	8-Jun-18	-	-	100.00	100.00	-	45	715	7,86,500	3,53,925
12	80	3Bhk	2,040	8-Jun-18	-	-	100.00	100.00	-	45	815	16,62,600	7,48,170
13	81	3Bhk	2,040	7-Jun-18	-	-	100.00	90.00	-	43	815	16,62,600	7,14,918
14	82	Mort-3Bhk	2,040	7-Jun-18	-	-	100.00	100.00	-	45	715	14,58,600	6,56,370
15										-		-	-
16										-		-	-
17										-		-	-
18										-		-	-
19										-		-	-
20										-		-	-
21										-		-	-
22										-		-	-
23										-		-	-
24										-		-	-
25										-		-	-
26										-		-	-
27										-		-	-
28										-		-	-
29										-		-	-
30										-		-	-
31										-		-	-
32										-		-	-
33										-		-	-
34										-		-	-
35										-		-	-

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column1	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	Construction contract value	Value of work done
36										-		-	-
37										-		-	-
38										-		-	-
39										-		-	-
40										-		-	-
41										-		-	-
42										-		-	-
43										-		-	-
44										-		-	-
45										-		-	-
46										-		-	-
47										-		-	-
48										-		-	-
49										-		-	-
50										-		-	-
51										-		-	-
52										-		-	-
53										-		-	-
54										-		-	-
55										-		-	-
56										-		-	-
57										-		-	-
58										-		-	-
59										-		-	-
60										-		-	-
61										-		-	-
62										-		-	-
63										-		-	-
64										-		-	-
65										-		-	-
66										-		-	-
67										-		-	-
68										-		-	-
69										-		-	-
70										-		-	-
71										-		-	-
72										-		-	-
73										-		-	-
74										-		-	-
75										-		-	-
76										-		-	-
77										-		-	-

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column1	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	Construction contract value	Value of work done
78										-		-	-
79										-		-	-
80										-		-	-
81										-		-	-
82										-		-	-
83										-		-	-
84										-		-	-
85										-		-	-
86										-		-	-
87										-		-	-
88										-		-	-
89										-		-	-
90										-		-	-
91										-		-	-
92										-		-	-
93										-		-	-
94										-		-	-
95										-		-	-
96										-		-	-
97										-		-	-
98										-		-	-
99										-		-	-
100										-		-	-
101										-		-	-
102										-		-	-
103										-		-	-
104										-		-	-
105										-		-	-
106										-		-	-
107										-		-	-
108										-		-	-
109										-		-	-
110										-		-	-
		Total	22,920		-	41	79	56	-	5	786	1,80,51,800	74,93,346

Anx - E2 - work done & billed

Annexure - E2 - work completed and bill raised -send on the last Saturday of the month.																										0	
Name of contractor:				KSR Builders																							
Company name:				SOV LLP																							
Project name:				Silver Oak Villas																							
Date:				31-10-2019																							
Note:				Enter vlaue 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																							
Rate				20		25		25		20		10		100				-									
				Earth work, footing, plinth, column1		RRC, slabs + head room		Brick work, compound wall & site levelling		2 coats plastering		Final finishing and handover		Total percentage of work done		Rate per sft		GST		Construction contract value		Value of work done		Advance Paid		Advance adjusted	
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date																							
1	69	2Bhk	1,100	28-Jul-18	1.00	1.00	-	-	-	-	-	45	815	18	10,57,870	4,76,042	1,00,000	45,000									
2	70	3Bhk	2,040	28-Jul-18	1.00	-	-	-	-	-	-	20	815	18	19,61,868	3,92,374	1,00,000	20,000									
3	71	2Bhk	1,100	28-Jul-18	1.00	-	1.00	1.00	-	-	-	65	815	18	10,57,870	6,87,616	1,00,000	65,000									
4	72	2Bhk	1,100	28-Jul-18	1.00	-	-	-	-	-	-	20	715	18	9,28,070	1,85,614	1,00,000	20,000									
5	73	4Bhk	2,040	8-Aug-18	1.00	-	-	-	-	-	-	20	715	18	17,21,148	3,44,230	1,00,000	20,000									
6	74	3Bhk	2,040	8-Aug-18	1.00	-	-	-	-	-	-	20	815	18	19,61,868	3,92,374	1,00,000	20,000									
7	75	2Bhk	1,100	18-Aug-18	1.00	-	-	-	-	-	-	20	815	18	10,57,870	2,11,574	1,00,000	20,000									
8	76	3Bhk	2,040	18-Aug-18	1.00	-	-	-	-	-	-	20	815	18	19,61,868	3,92,374	1,00,000	20,000									
9	77	3bhk	2,040	11-Jun-18	1.00	1.00	-	-	-	-	-	45	815	18	19,61,868	8,82,841	1,00,000	45,000									
10	78	2bhk	1,100	8-Jun-18	1.00	1.00	-	-	-	-	-	45	815	18	10,57,870	4,76,042	1,00,000	45,000									
11	79	2bhk	1,100	8-Jun-18	1.00	1.00	-	-	-	-	-	45	715	18	9,28,070	4,17,632	1,00,000	45,000									
12	80	3bhk	2,040	8-Jun-18	1.00	1.00	-	-	-	-	-	45	815	18	19,61,868	8,82,841	1,00,000	45,000									
13	81	3bhk	2,040	7-Jun-18	1.00	1.00	-	-	-	-	-	45	815	18	19,61,868	8,82,841	1,00,000	45,000									
14	82	Mort-3Bhk	2,040	7-Jun-18	1.00	1.00	-	-	-	-	-	45	715	18	17,21,148	7,74,517	1,00,000	45,000									
15												-	18		-	-	-	-									
16												-	18		-	-	-	-									
17												-	18		-	-	-	-									
18												-	18		-	-	-	-									
19												-	18		-	-	-	-									
20												-	18		-	-	-	-									
21												-	18		-	-	-	-									
22												-	18		-	-	-	-									
23												-	18		-	-	-	-									
24												-	18		-	-	-	-									
25												-	18		-	-	-	-									
26												-	18		-	-	-	-									
27												-	18		-	-	-	-									
28												-	18		-	-	-	-									
29												-	18		-	-	-	-									
30												-	18		-	-	-	-									
31												-	18		-	-	-	-									
32												-	18		-	-	-	-									
33												-	18		-	-	-	-									
34												-	18		-	-	-	-									
35												-	18		-	-	-	-									

Anx - E2 - work done & billed

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column1	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
36										-		18	-	-		-
37										-		18	-	-		-
38										-		18	-	-		-
39										-		18	-	-		-
40										-		18	-	-		-
41										-		18	-	-		-
42										-		18	-	-		-
43										-		18	-	-		-
44										-		18	-	-		-
45										-		18	-	-		-
46										-		18	-	-		-
47										-		18	-	-		-
48										-		18	-	-		-
49										-		18	-	-		-
50										-		18	-	-		-
51										-		18	-	-		-
52										-		18	-	-		-
53										-		18	-	-		-
54										-		18	-	-		-
55										-		18	-	-		-
56										-		18	-	-		-
57										-		18	-	-		-
58										-		18	-	-		-
59										-		18	-	-		-
60										-		18	-	-		-
61										-		18	-	-		-
62										-		18	-	-		-
63										-		18	-	-		-
64										-		18	-	-		-
65										-		18	-	-		-
66										-		18	-	-		-
67										-		18	-	-		-
68										-		18	-	-		-
69										-		18	-	-		-
70										-		18	-	-		-
71										-		18	-	-		-
72										-		18	-	-		-
73										-		18	-	-		-
74										-		18	-	-		-
75										-		18	-	-		-
76										-		18	-	-		-
77										-		18	-	-		-

Anx - E2 - work done & billed

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column1	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
78										-		18	-	-		-
79										-		18	-	-		-
80										-		18	-	-		-
81										-		18	-	-		-
82										-		18	-	-		-
83										-		18	-	-		-
84										-		18	-	-		-
85										-		18	-	-		-
86										-		18	-	-		-
87										-		18	-	-		-
88										-		18	-	-		-
89										-		18	-	-		-
90										-		18	-	-		-
91										-		18	-	-		-
92										-		18	-	-		-
93										-		18	-	-		-
94										-		18	-	-		-
95										-		18	-	-		-
96										-		18	-	-		-
97										-		18	-	-		-
98										-		18	-	-		-
99										-		18	-	-		-
100										-		18	-	-		-
101										-		18	-	-		-
102										-		18	-	-		-
103										-		18	-	-		-
104										-		18	-	-		-
105										-		18	-	-		-
106										-		18	-	-		-
107										-		18	-	-		-
108										-		18	-	-		-
109										-		18	-	-		-
110										-		18	-	-		-
		Total	22,920		14	7	1	1	-	5	786	18	2,13,01,124	73,98,907	14,00,000	5,00,000

Anx - F -Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.		
Name of contractor:		KSR Builders
Company name:		SOV LLP
Project name:		Silver Oak Villas
Date:		31-10-2019
S No	Summary - of credits	Amount
1	Work completed & billed	73,98,907
2	Unbilled amount	74,93,346
3	Mobilization advance paid	14,00,000
4	Payment for increase in rate form _____ to _____	
5	Payment for increase in rate form _____ to _____	
6	Other credits	
7	Club house - billed value	
8	Club house - unbilled value - approx.	
9		
10		
	Total A	1,62,92,253
S No	Summary - of debits	Amount
1	Mobilization advance adjusted	5,00,000
2	Amount paid	1,86,01,000
3	Other debits	6,83,126
4		
5		
6		
7		
8		
9		
10		
	Total B	1,97,84,126
	Net payable to contractor (A-B)	(34,91,873)