

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		Sursani Constructions			
Company name:		SOV LLP			
Project name:		Silver Oak Villas			
Date:	13-12-2019				
Period	From:	05-12-2019	To:	11-12-2019	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	-	575.00	-
2	Civil work	Male helper	-	400.00	-
3	Civil work	Female helper	-	350.00	-
4	RCC work	Mason			-
5	RCC work	Male helper			-
6	RCC work	Female helper			-
7	Earth work	Mason			-
8	Earth work	Male helper		450.00	-
9	Earth work	Female helper		400.00	-
10	Electrician	Mason			-
11	Electrician	Male helper			-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					-
Payment approved by MD:					
Prepared by:		MDs approval			
Name					
Date	05-12-2019				

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		Sursani Constructions			
Company name:		SOV LLP			
Project name:		Silver Oak Villas			
Date:	05-12-2019				
Period	From:	05-12-2019	To:	11-12-2019	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1			100.00	nos	-
2			200.00	nos	-
3			300.00	nos	-
4			400.00	nos	-
5			500.00	nos	-
6			600.00	nos	-
7			700.00	nos	-
8			800.00	nos	-
9			900.00	nos	-
10			1,000.00	nos	-
11			1,100.00	nos	-
12			1,200.00	nos	-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:				MDs approval	
Name					
Date	05-12-2019				

Anx - C - Material received

Annexure - C - send weekly							
Details of magterial received							
Name of contractor:		Sursani Constructions					
Company name:		SOV LLP					
Project name:		Silver Oak Villas					
Date:	13-12-2019						
Period	From:	05-12-2019	To:	11-12-2019			
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	Metal Aggregate	05.12.19	20549	548.00	cft	21.00	11,508.00
2	Robo Sand Fine	09.12.19	20550	548.00	cft	22.00	12,056.00
3							-
4							-
5							-
6							-
7							-
8							-
9							-
10							-
11							-
12							-
13							-
14							-
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							-
Total							23,564.00
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name							
Date	05-12-2019						

Anx - D - Milestone report

Annexure - D - send weekly Mile stone report for CR-												
Company name:				Sursani Constructions								
Project name:				SOV LLP								
Date:				13-12-2019								
Note:				Prepare the statement for all the villas in the project.								
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical posession
1	1	A2 -2bhk	1,100	5-Jul-17	30-Dec-17	13-Mar-18	18-Oct-18	2-Nov-18	12-Dec-18	27-Apr-19		
2	2	A2 -2bhk	1,100	5-Jul-17	23-Dec-17	14-Mar-18	20-Sep-18	19-Oct-18	12-Dec-18	29-Apr-19		
3	3	A2 -2bhk	1,100	4-Sep-17	10-Jan-18	12-Apr-18	20-Sep-18	19-Oct-18	12-Dec-18	30-Apr-19		
4	4	A2 -3bhk	2,040	4-Sep-17	8-Feb-18	11-May-18	18-Oct-18	2-Nov-18	27-Dec-18	27-Apr-19	30-Sep-19	30-Sep-19
5	5	A2 -3bhk	2,040	24-Oct-17	17-Feb-18	13-May-18	2-Nov-18	16-Nov-18	3-Jan-19	30-Apr-19		
6	6	A1 -2bhk	1,100	25-Jul-17	13-Jan-18	9-Mar-18	25-Dec-18	29-Dec-18	25-Feb-19	21-May-19	10-Oct-19	10-Oct-19
7	7	A1 -2bhk	1,100	25-Jul-17	12-Dec-17	8-Feb-18	8-Nov-18	22-Dec-18	31-Jan-19	27-May-19	15-Nov-19	
8	8	A1 -2bhk	1,100	28-Jul-17	9-Dec-17	14-Feb-18	19-Oct-18	19-Oct-18	16-Jan-19	24-May-19		
9	9	A1 -2bhk	1,100	2-Aug-17	23-Sep-17	6-Dec-17	3-Aug-18	19-Oct-18	10-Jan-19	24-May-19		
10	10	A1 -2bhk	1,100	2-Aug-17	20-Sep-17	16-Dec-17	21-Mar-18	22-Feb-18	26-Feb-18	4-May-19		
11	11	A2 -3bhk	2,040	30-Aug-17	1-Dec-17	23-Mar-18	8-Aug-18	24-Nov-18	26-Nov-18	5-Dec-18		
12	12	A2 -2bhk	1,100	30-Aug-17	16-Nov-17	8-Feb-18	17-Dec-18	10-Jan-19	16-Feb-19	12-Jun-19		
13	13	A2 -2bhk	1,100	30/08/2017	15-Dec-17	20-Feb-18	3-Jan-18	10-Jan-19	16-Feb-19	27-May-19	30-Sep-19	30-Sep-19
14	14	A2 -2bhk	1,100	24-Aug-17	9-Nov-17	14-Feb-18	25-Dec-18	29-Dec-18	21-Mar-19	4-Jun-19	30-Sep-19	30-Sep-19
15	15	A2 -2bhk	1,100	24-Aug-17	4-Nov-17	8-Feb-18	24-Apr-18	27-Apr-18	25-Jan-19	28-May-19		
16	16	A2 -2bhk	1,100	20-Aug-17	16-Nov-17	8-Feb-18	17-Dec-18	18-Jan-19	23-Feb-19	28-May-19		
17	17	A1 -2bhk	1,100	4-Aug-17	9-Jun-18	15-Sep-18	27-Feb-19	27-Mar-19	12-Oct-19	17-Oct-19		
18	18	A1 -2bhk	1,100	23-Nov-17	26-Jun-18	15-Sep-18	27-Feb-19	27-Mar-19				
19	19	A1 -3bhk	2,040	23-Nov-17	30-Apr-18	24-Nov-18	8-Mar-19	8-Apr-19	21-Sep-19	5-Nov-19		
20	20	A1 -2bhk	1,100	21-Sep-17	14-Apr-18	4-Sep-18	8-Mar-19	15-May-19	27-Sep-19	2-Nov-19		
21	21	A1 -4bhk	2,040	20-Sep-17	13-Mar-18	9-Jun-18	16-Mar-19	16-Apr-19	23-Sep-19	8-Nov-19	20-Nov-19	
22	22	A1 -2bhk	1,100	19-Sep-17	3-Mar-18	13-May-18	27-Feb-19	20-Apr-19	20-Jul-19	18-Sep-19		
23	23	A1 -2bhk	1,100	8-Nov-17	23-Feb-18	13-May-18	25-Jan-19	2-Apr-19	24-Aug-19	6-Sep-19	10-Oct-19	10-Oct-19
24	24	A1 -4bhk	2,040	6-Aug-17	27-Feb-18	4-Sep-18	28-Feb-19	16-Mar-19	31-Jul-19	11-Sep-19		
25	25	A2 -2bhk	1,100	21-Sep-17	26-Apr-18	22-Jun-18	28-Feb-19	13-Mar-19	25-Jun-19	11-Dec-19		
26	26	A2 -2bhk	1,100	28-Sep-17	3-May-18	8-Aug-18	28-Feb-19	21-Mar-19	26-Jun-19	27-Nov-19		
27	27	A2 -2bhk	1,100	13-Oct-17	8-May-18	1-Aug-18	28-Feb-19	8-Mar-19	26-Jun-19	2-Jul-19	20-Oct-19	20-Oct-19
28	28	A2 -2bhk	1,100	13-Oct-17	21-Feb-18	20-Apr-18	28-Feb-19	16-Apr-19	11-Dec-19			
29	29	A2 Mortg	2,040	20-May-19	26-Jul-19	2-Nov-19						
30	30	A2 Mortg	2,040	20-May-19	23-Jul-19	2-Nov-19						
31	31	A2 Mortg	2,040	16-Apr-19	11-Jul-19	2-Nov-19						
32	32	A2 Mortg	2,040	25-Mar-19	29-Jun-19	4-Nov-19						

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
33	33	A1 -2bhk	1,100	26-Jul-18	23-Jan-19	28-May-19	25-Nov-19					
34	34	A1 -2bhk	1,100	28-Nov-17	8-Mar-19	13-Jul-19	8-Nov-19					
35	35	A1 -3bhk	2,050	25-Nov-17	29-Jan-19	24-Aug-19						
36	36	A1 -2bhk	1,100	22-Nov-17	30-Jan-19	15-May-19	3-Sep-19	8-Nov-19				
37	37	A1 -2bhk	1,100	20-Nov-17	5-Feb-19	15-May-19	13-Sep-19					
38	38	A1 -2bhk	1,100	18-Nov-17	8-Feb-19	10-Aug-19						
39	39	A1 -3bhk	2,040	17-Nov-17	23-Feb-19	10-Aug-19						
40	40	A1 -2bhk	1,100	14-Nov-17	30-Apr-19	10-Aug-19						
41	41	A2 -3bhk	2,040	18-Oct-17	17-Oct-18	13-Feb-19	22-Jun-19	12-Jul-19				
42	42	A2 -3bhk	2,040	18-Oct-17	3-Aug-18	13-Feb-19	15-Jul-19	10-Aug-19				
43	43	A2 -2bhk	1,100	23-Oct-17	11-Jul-18	29-Nov-18	18-Apr-19	12-Nov-19				
44	44	A2 -4bhk	2,040	25-Oct-17	17-Jul-18	25-Feb-19	13-Sep-19	1-Nov-19				
45	45	A2 -2bhk	1,100	25-Oct-17	13-Aug-18	29-Nov-18	11-Jun-19	25-Aug-19				
46	46	A2 -2bhk	1,100	8-Nov-17	2-Dec-18	9-Feb-19	11-Jun-19	1-Aug-19				
47	47	A2- 4bhk	2,040	12-Nov-17	5-Dec-18	2-Apr-19	8-Jul-19	27-Nov-19				
48	48	A2 -2bhk	1,100	12-Nov-17	28-Nov-18	9-Feb-19	11-Sep-19	23-Sep-19				
49	49	A2 -3bhk	2,040	13-Nov-17	12-Dec-18	18-Apr-19						
50	50	A1 -2bhk	1,100	30-Jan-18	5-Dec-18	25-Feb-19	25-Jun-19	16-Nov-19				
51	51	A1 -2bhk	1,100	19-Dec-17	28-Oct-18	25-Feb-19	25-Jun-19					
52	52	A1 -2bhk	1,100	23-Dec-17	10-Nov-18	25-Feb-19	17-Sep-19					
53	53	A1 -2bhk	1,100	26-Dec-17	24-Nov-18	25-Mar-19	17-Jul-19					
54	54	A1 -3bhk	2,040	26-Dec-17	20-Nov-18	10-Jun-19	12-Dec-19					
55	55	A1 -3bhk	2,040	8-Jan-18	8-Oct-18	16-Apr-19	26-Aug-19					
56	56	A1 -3bhk	2,040	18-Jan-18	26-Sep-18	13-Feb-19	8-Jul-19					
57	57	A1 -3bhk	2,040	19-Jan-18	20-Sep-18	13-Feb-19	8-Jul-19	18-Sep-19				
58	58	A1 -2bhk	1,100	22-Jan-18	10-Sep-18	25-Nov-18	22-Jul-19					
59	59	A1 -3bhk	2,040	13-May-18	6-Sep-18	25-Nov-18	29-May-19	18-Sep-19				
60	60	A2 -3bhk	2,040	22-Aug-18	26-Dec-18	10-Aug-19						
61	61	A2 -3bhk	2,040	20-Jun-18	10-Nov-18	21-Aug-19						
62	62	A2 -2bhk	1,100	19-Jun-18	28-Nov-18	10-Aug-19	5-Nov-19					
63	63	A2 -2bhk	1,100	15-Apr-18	28-Nov-18	5-Jul-19	4-Nov-19					
64	64	A2 -2bhk	1,100	18-Jun-18	2-Dec-18	5-Jul-19	22-Nov-19					
65	65	A2 -2bhk	1,100	7-Jul-18	12-Dec-18	15-Jun-19						
66	66	A2 -3bhk	2,040	7-Jul-18	15-Dec-18	17-Jul-19	22-Nov-19					
67	67	A2 -3bhk	2,040	4-Oct-18	26-Dec-18	18-Jun-19	11-Dec-19					
68	68	A2 -3bhk	2,040	6-Oct-18	20-Dec-18	17-Jun-19	1-Nov-19					

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month-													
Name of contractor:		Sursani Constructions											
Company name:		SOV LLP											
Project name:		Silver Oak Villas											
Date:		13-12-2019											
Note:		Enter value between 1&100 as approximate percentage of work completed- Enter 0 where work is completed and billed.											
		Rate			20	25	25	20	10	100			
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column1	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	Construction contract value	Value of work done
1	1	2BHK	1,100	5-Jul-17	-	-	-	-	-	-	815	8,96,500	-
2	2	2BHK	1,100	5-Jul-17	-	-	-	-	-	-	815	8,96,500	-
3	3	2BHK	1,100	4-Sep-17	-	-	-	-	-	-	815	8,96,500	-
4	4	3BHK	2,040	4-Sep-17	-	-	-	-	-	-	715	14,58,600	-
5	5	3BHK	2,040	24-Oct-17	-	-	-	-	-	-	715	14,58,600	-
6	6	2BHK	1,100	25-Jul-17	-	-	-	-	-	-	815	8,96,500	-
7	7	2BHK	1,100	25-Jul-17	-	-	-	-	-	-	815	8,96,500	-
8	8	2BHK	1,100	28-Jul-17	-	-	-	-	-	-	815	8,96,500	-
9	9	2BHK	1,100	2-Aug-17	-	-	-	-	-	-	815	8,96,500	-
10	10	2BHK	1,100	2-Aug-17	-	-	-	-	-	-	815	8,96,500	-
11	11	3BHK	2,040	30-Aug-17	-	-	-	-	-	-	715	14,58,600	-
12	12	2BHK	1,100	30-Aug-17	-	-	-	-	-	-	815	8,96,500	-
13	13	2BHK	1,100	30-Aug-17	-	-	-	-	-	-	815	8,96,500	-
14	14	2BHK	1,100	24-Aug-17	-	-	-	-	-	-	815	8,96,500	-
15	15	2BHK	1,100	24-Aug-17	-	-	-	-	-	-	815	8,96,500	-
16	16	2BHK	1,100	20-Aug-17	-	-	-	-	-	-	815	8,96,500	-
17	17	2BHK	1,100	4-Aug-17	-	-	-	-	-	-	815	8,96,500	-
18	18	2BHK	1,100	23-Nov-17	-	-	-	-	90.00	9	815	8,96,500	80,685
19	19	2BHK	2,040	23-Nov-17	-	-	-	-	-	-	815	16,62,600	-
20	20	3BHK	1,100	21-Sep-17	-	-	-	-	-	-	815	8,96,500	-
21	21	4BHK	2,040	20-Sep-17	-	-	-	-	-	-	715	14,58,600	-
22	22	2BHK	1,100	19-Sep-17	-	-	-	-	-	-	815	8,96,500	-
23	23	2BHK	1,100	8-Nov-17	-	-	-	-	-	-	815	8,96,500	-
24	24	4BHK	2,040	6-Aug-17	-	-	-	-	-	-	715	14,58,600	-
25	25	2BHK	1,100	21-Sep-17	-	-	-	-	-	-	815	8,96,500	-
26	26	2BHK	1,100	28-Sep-17	-	-	-	-	-	-	815	8,96,500	-
27	27	2BHK	1,100	13-Oct-17	-	-	-	-	-	-	815	8,96,500	-
28	28	2BHK	1,100	13-Oct-17	-	-	-	-	-	-	815	8,96,500	-
29	29	3BHK	2,040	20-May-19	-	-	-	-	-	-	715	14,58,600	-
30	30	3BHK	2,040	20-May-19	-	-	-	-	-	-	715	14,58,600	-
31	31	3BHK	2,040	16-Apr-19	-	-	-	-	-	-	715	14,58,600	-
32	32	3BHK	2,040	25-Mar-19	-	-	-	-	-	-	715	14,58,600	-
33	33	2BHK	1,100	26-Jul-18	-	-	-	100.00	-	20	815	8,96,500	1,79,300
34	34	2BHK	1,100	28-Nov-17	-	-	-	-	-	-	815	8,96,500	-
35	35	3BHK	2,040	25-Nov-17	-	-	-	30.00	-	6	715	14,58,600	87,516

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column1	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	Construction contract value	Value of work done
36	36	2BHK	1,100	22-Nov-17	-	-	-	-	-	-	815	8,96,500	-
37	37	2BHK	1,100	20-Nov-17	-	-	-	-	-	-	815	8,96,500	-
38	38	4BHK	2,040	18-Nov-17	-	-	-	100.00	-	20	715	14,58,600	2,91,720
39	39	3BHK	2,040	17-Nov-17	-	-	-	70.00	-	14	715	14,58,600	2,04,204
40	40	2BHK	1,100	14-Nov-17	-	-	-	100.00	-	20	815	8,96,500	1,79,300
41	41	3BHK	2,040	18-Oct-17	-	-	-	-	-	-	715	14,58,600	-
42	42	3BHK	2,040	18-Oct-17	-	-	-	-	-	-	715	14,58,600	-
43	43	2BHK	1,100	23-Oct-17	-	-	-	-	-	-	815	8,96,500	-
44	44	3BHK	2,040	25-Oct-17	-	-	-	-	-	-	715	14,58,600	-
45	45	3BHK	1,100	25-Oct-17	-	-	-	-	-	-	815	8,96,500	-
46	46	2BHK	1,100	8-Nov-17	-	-	-	-	-	-	815	8,96,500	-
47	47	4BHK	2,040	12-Nov-17	-	-	-	-	-	-	715	14,58,600	-
48	48	2BHK	1,100	12-Nov-17	-	-	-	-	-	-	815	8,96,500	-
49	49	3BHK	2,040	13-Nov-17	-	-	-	90.00	-	18	715	14,58,600	2,62,548
50	50	2BHK	1,100	30-Jan-18	-	-	-	-	-	-	815	8,96,500	-
51	51	2BHK	1,100	19-Dec-17	-	-	-	-	-	-	815	8,96,500	-
52	52	2BHK	1,100	23-Dec-17	-	-	-	-	-	-	815	8,96,500	-
53	53	2BHK	1,100	26-Dec-17	-	-	-	-	-	-	815	8,96,500	-
54	54	3BHK	2,040	26-Dec-17	-	-	-	100.00	-	20	715	14,58,600	2,91,720
55	55	3BHK	2,040	8-Jan-18	-	-	-	-	-	-	715	14,58,600	-
56	56	3BHK	2,040	18-Jan-18	-	-	-	-	-	-	715	14,58,600	-
57	57	3BHK	2,040	19-Jan-18	-	-	-	-	-	-	715	14,58,600	-
58	58	2BHK	1,100	22-Jan-18	-	-	-	-	-	-	815	8,96,500	-
59	59	3BHK	2,040	13-May-18	-	-	-	-	-	-	715	14,58,600	-
60	60	3BHK	2,040	22-Aug-18	-	-	50.00	-	-	13	715	14,58,600	1,82,325
61	61	3BHK	2,040	20-Jun-18	-	-	-	90.00	-	18	715	14,58,600	2,62,548
62	62	2BHK	1,100	19-Jun-18	-	-	-	-	-	-	815	8,96,500	-
63	63	2BHK	1,100	15-Apr-18	-	-	-	-	-	-	815	8,96,500	-
64	64	2BHK	1,100	18-Jun-18	-	-	-	100.00	-	20	815	8,96,500	1,79,300
65	65	2BHK	1,100	7-Jul-18	-	-	-	80.00	-	16	815	8,96,500	1,43,440
66	66	3BHK	2,040	7-Jul-18	-	-	100.00	-	-	25	715	14,58,600	3,64,650
67	67	3BHK	2,040	4-Oct-18	-	-	-	100.00	-	20	715	14,58,600	2,91,720
68	68	3BHK	2,040	6-Oct-18	-	-	-	-	-	-	715	14,58,600	-
69										-		-	-
70										-		-	-
71										-		-	-
72										-		-	-
73										-		-	-
74										-		-	-
75										-		-	-
76										-		-	-
77										-		-	-

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column1	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	Construction contract value	Value of work done
78										-		-	-
79										-		-	-
80										-		-	-
81										-		-	-
82										-		-	-
83										-		-	-
84										-		-	-
85										-		-	-
86										-		-	-
87										-		-	-
88										-		-	-
89										-		-	-
90										-		-	-
91										-		-	-
92										-		-	-
93										-		-	-
94										-		-	-
95										-		-	-
96										-		-	-
97										-		-	-
98										-		-	-
99										-		-	-
100										-		-	-
101										-		-	-
102										-		-	-
103										-		-	-
104										-		-	-
105										-		-	-
106										-		-	-
107										-		-	-
108										-		-	-
109										-		-	-
110										-		-	-
		Total	1,01,120		-	-	2	15	1	2	775	7,69,04,800	30,00,976

Anx - E2 - work done & billed

Annexure - E2 - work completed and bill raised -send on the last Saturday of the month.																										0																																									
Name of contractor:				Sursani Constructions																																																															
Company name:				SOV LLP																																																															
Project name:				Silver Oak Villas																																																															
Date:				13-12-2019																																																															
Note:				Enter vlaue 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																																																															
Rate				20				25				25				20				10				100				-																																							
				Earth work, footing, plinth, column1				RRC, slabs + head room				Brick work, compound wall & site levelling				2 coats plastering				Final finishing and handover				Total percentage of work done				Rate per sft				GST				Construction contract value				Value of work done				Advance Paid				Advance adjusted																			
S No				Villa no.				Type (2, 3, 4BHK)				SBUA				Work start date																																																			
1				1				2BHK				1,100				5-Jul-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
2				2				2BHK				1,100				5-Jul-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
3				3				2BHK				1,100				4-Sep-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
4				4				3BHK				2,040				4-Sep-17				1.00				1.00				1.00				1.00				1.00				100				715				18				17,21,148				17,21,148				1,00,000				1,00,000			
5				5				3BHK				2,040				24-Oct-17				1.00				1.00				1.00				1.00				1.00				100				715				18				17,21,148				17,21,148				1,00,000				1,00,000			
6				6				2BHK				1,100				25-Jul-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
7				7				2BHK				1,100				25-Jul-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
8				8				2BHK				1,100				28-Jul-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
9				9				2BHK				1,100				2-Aug-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
10				10				2BHK				1,100				2-Aug-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
11				11				3BHK				2,040				30-Aug-17				1.00				1.00				1.00				1.00				1.00				100				715				18				17,21,148				17,21,148				1,00,000				1,00,000			
12				12				2BHK				1,100				30-Aug-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
13				13				2BHK				1,100				30/08/2017				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
14				14				2BHK				1,100				24-Aug-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
15				15				2BHK				1,100				24-Aug-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
16				16				2BHK				1,100				20-Aug-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
17				17				2BHK				1,100				4-Aug-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
18				18				2BHK				1,100				23-Nov-17				1.00				1.00				1.00				1.00				-				90				815				18				10,57,870				9,52,083				1,00,000				90,000			
19				19				2BHK				2,040				23-Nov-17				1.00				1.00				1.00				1.00				1.00				100				815				18				19,61,868				19,61,868				1,00,000				1,00,000			
20				20				3BHK				1,100				21-Sep-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
21				21				4BHK				2,040				20-Sep-17				1.00				1.00				1.00				1.00				1.00				100				715				18				17,21,148				17,21,148				1,00,000				1,00,000			
22				22				2BHK				1,100				19-Sep-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
23				23				2BHK				1,100				8-Nov-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
24				24				4BHK				2,040				6-Aug-17				1.00				1.00				1.00				1.00				1.00				100				715				18				17,21,148				17,21,148				1,00,000				1,00,000			
25				25				2BHK				1,100				21-Sep-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
26				26				2BHK				1,100				28-Sep-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
27				27				2BHK				1,100				13-Oct-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
28				28				2BHK				1,100				13-Oct-17				1.00				1.00				1.00				1.00				1.00				100				815				18				10,57,870				10,57,870				1,00,000				1,00,000			
29				29				3BHK				2,040				20-May-19				1.00				1.00				-				-				-				45				715				18				17,21,148				7,74,517				1,00,000				45,000			
30				30				3BHK				2,040				20-May-19				1.00				1.00				-				-				-				45				715				18				17,21,148				7,74,517				1,00,000				45,000			
31				31				3BHK				2,040				16-Apr-19				1.00				1.00				-				-				-				45				715				18				17,21,148				7,74,517				1,00,000				45,000			
32				32				3BHK				2,040				25-Mar-19				1.00				1.00				-				-				-				45				715				18				17,21,148				7,74,517				1,00,000				45,000			
33				33				2BHK				1,100				26-Jul-18				1.00				1.00				1.00				-				-				70				815				18				10,57,870				7,40,509				1,00,000				70,000			
34				34				2BHK				1,100				28-Nov-17				1.00				1.00				1.00				1.00				-				90				815				18				10,57,870				9,52,083				1,00,000				90,000			
35				35				3BHK				2,040				25-Nov-17				1.00				1.00				1.00				-				-				70				715				18				17,21,148				12,04,804				1,00,000				70,000			

Anx - E2 - work done & billed

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
36	36	2BHK	1,100	22-Nov-17	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
37	37	2BHK	1,100	20-Nov-17	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
38	38	4BHK	2,040	18-Nov-17	1.00	1.00	1.00	-	-	70	715	18	17,21,148	12,04,804	1,00,000	70,000
39	39	3BHK	2,040	17-Nov-17	1.00	1.00	1.00	-	-	70	715	18	17,21,148	12,04,804	1,00,000	70,000
40	40	2BHK	1,100	14-Nov-17	1.00	1.00	1.00	-	-	70	815	18	10,57,870	7,40,509	1,00,000	70,000
41	41	3BHK	2,040	18-Oct-17	1.00	1.00	1.00	1.00	-	90	715	18	17,21,148	15,49,033	1,00,000	90,000
42	42	3BHK	2,040	18-Oct-17	1.00	1.00	1.00	1.00	-	90	715	18	17,21,148	15,49,033	1,00,000	90,000
43	43	2BHK	1,100	23-Oct-17	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
44	44	3BHK	2,040	25-Oct-17	1.00	1.00	1.00	1.00	-	90	715	18	17,21,148	15,49,033	1,00,000	90,000
45	45	3BHK	1,100	25-Oct-17	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
46	46	2BHK	1,100	8-Nov-17	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
47	47	4BHK	2,040	12-Nov-17	1.00	1.00	1.00	1.00	-	90	715	18	17,21,148	15,49,033	1,00,000	90,000
48	48	2BHK	1,100	12-Nov-17	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
49	49	3BHK	2,040	13-Nov-17	1.00	1.00	1.00	-	-	70	715	18	17,21,148	12,04,804	1,00,000	70,000
50	50	2BHK	1,100	30-Jan-18	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
51	51	2BHK	1,100	19-Dec-17	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
52	52	2BHK	1,100	23-Dec-17	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
53	53	2BHK	1,100	26-Dec-17	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
54	54	3BHK	2,040	26-Dec-17	1.00	1.00	1.00	-	-	70	715	18	17,21,148	12,04,804	1,00,000	70,000
55	55	3BHK	2,040	8-Jan-18	1.00	1.00	1.00	1.00	-	90	715	18	17,21,148	15,49,033	1,00,000	90,000
56	56	3BHK	2,040	18-Jan-18	1.00	1.00	1.00	1.00	-	90	715	18	17,21,148	15,49,033	1,00,000	90,000
57	57	3BHK	2,040	19-Jan-18	1.00	1.00	1.00	1.00	-	90	715	18	17,21,148	15,49,033	1,00,000	90,000
58	58	2BHK	1,100	22-Jan-18	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
59	59	3BHK	2,040	13-May-18	1.00	1.00	1.00	1.00	-	90	715	18	17,21,148	15,49,033	1,00,000	90,000
60	60	3BHK	2,040	22-Aug-18	1.00	1.00	-	-	-	45	715	18	17,21,148	7,74,517	1,00,000	45,000
61	61	3BHK	2,040	20-Jun-18	1.00	1.00	1.00	-	-	70	715	18	17,21,148	12,04,804	1,00,000	70,000
62	62	2BHK	1,100	19-Jun-18	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
63	63	2BHK	1,100	15-Apr-18	1.00	1.00	1.00	1.00	-	90	815	18	10,57,870	9,52,083	1,00,000	90,000
64	64	2BHK	1,100	18-Jun-18	1.00	1.00	1.00	1.00	-	70	815	18	10,57,870	7,40,509	1,00,000	70,000
65	65	2BHK	1,100	7-Jul-18	1.00	1.00	1.00	-	-	70	815	18	10,57,870	7,40,509	1,00,000	70,000
66	66	3BHK	2,040	7-Jul-18	1.00	1.00	-	-	-	45	715	18	17,21,148	7,74,517	1,00,000	45,000
67	67	3BHK	2,040	4-Oct-18	1.00	1.00	1.00	-	-	70	715	18	17,21,148	12,04,804	1,00,000	70,000
68	68	3BHK	2,040	6-Oct-18	1.00	1.00	1.00	1.00	-	90	715	18	17,21,148	15,49,033	1,00,000	90,000
69										-	650	18	-	-	1,00,000	-
70										-	650	18	-	-	1,00,000	-
71										-	650	18	-	-	1,00,000	-
72										-	650	18	-	-	1,00,000	-
73										-	650	18	-	-	1,00,000	-
74										-	650	18	-	-	1,00,000	-
75										-	650	18	-	-	1,00,000	-
76										-	650	18	-	-	1,00,000	-
77										-	650	18	-	-	1,00,000	-

Anx - E2 - work done & billed

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column1	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
78										-	650	18	-	-	1,00,000	-
79										-	650	18	-	-	1,00,000	-
80										-	650	18	-	-	1,00,000	-
81										-	650	18	-	-	1,00,000	-
82										-	650	18	-	-	1,00,000	-
83										-	650	18	-	-	1,00,000	-
84										-	650	18	-	-	1,00,000	-
85										-	650	18	-	-	1,00,000	-
86										-	650	18	-	-	1,00,000	-
87										-	650	18	-	-	1,00,000	-
88										-	650	18	-	-	1,00,000	-
89										-	650	18	-	-	1,00,000	-
90										-	650	18	-	-	1,00,000	-
91										-	650	18	-	-	1,00,000	-
92										-	650	18	-	-	1,00,000	-
93										-	650	18	-	-	1,00,000	-
94										-	650	18	-	-	1,00,000	-
95										-	650	18	-	-	1,00,000	-
96										-	650	18	-	-	1,00,000	-
97										-	650	18	-	-	1,00,000	-
98										-	650	18	-	-	1,00,000	-
99										-	650	18	-	-	1,00,000	-
100										-	650	18	-	-	1,00,000	-
101										-	650	18	-	-	1,00,000	-
102										-	650	18	-	-	1,00,000	-
103										-	650	18	-	-	1,00,000	-
104										-	650	18	-	-	1,00,000	-
105										-	650	18	-	-	1,00,000	-
106										-	650	18	-	-	1,00,000	-
107										-	650	18	-	-	1,00,000	-
108										-	650	18	-	-	1,00,000	-
109										-	650	18	-	-	1,00,000	-
110										-	650	18	-	-	1,00,000	-
		Total	1,01,120		68	68	62	51	27	54	727	18	9,07,47,664	7,70,48,183	1,10,00,000	59,00,000

Anx - F -Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.		
Name of contractor:		Sursani Constructions
Company name:		SOV LLP
Project name:		Silver Oak Villas
Date:		13-12-2019
S No	Summary - of credits	Amount
1	Work completed & billed	7,70,48,183
2	Unbilled amount	30,00,976
3	Mobilization advance paid	1,10,00,000
4	Office building (Serene)	21,28,000.00
5	Well portion footing	5,99,000.00
6	Extra Height pedestal	5,90,000.00
7	Above Head room work	7,28,000.00
8	Steel Excalation amount from 15.10.2018 to 03.04.2019	25,02,000.00
9	Binding wire Excalation charges from 18.09.2017 to 07.03.2019	50,000.00
10		
	Total A	9,76,46,159
S No	Summary - of debits	Amount
1	Mobilization advance adjusted	59,00,000
2	Amount paid	8,13,50,255
3	Other debits	16,59,468
4		
5		
6		
7		
8		
9		
10		
	Total B	8,89,09,723
	Net payable to contractor (A-B)	87,36,436