

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 cable vault slab concreting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250408021	A. Estimated quantity:	50M3
PO nos.:	20250405031	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			56M3
		D. Difference (C-A)	6M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21-04-2025	14:42	15:50	16:00	07m3	5343	16800	16680	120			
2	21-04-2025	15:28	16:20	16:45	07m3	5345	16800	17070				
3	21-04-2025	15:18	16:18	16:35	07m3	5344	16800	16690	110			
4	21-04-2025	16:08	17:10	17:25	07m3	5347	16800	16900				
5	21-04-2025	17:33	18:25	18:40	07m3	5349	16800	16690	110			
6	21-04-2025	18:18	19:20	19:40	07m3	5352	16800	16670	130			
7	21-04-2025	19:49	20:40	21:00	07m3	5353	16800	16630	170			
8	21-04-2025	20:09	21:10	21:25	03m3	5354	7200	7650				
9	21-04-2025	21:57	22:50	23:10	04m3	5355	9600	9780				
Total:					56M3		134400	134760	640			
Remarks		As per purchase order 50M3 but consumed 56M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

