

Company		Modi Realty Genome Valley				Approved by		sarwar	
Project		Bloomdale Residency Genome valley				Date		08-05-2025	
Prepared By		P.Niharika							
Last updated on		08-05-2025							
Block No		Flat No - 1 to 22							
S.No	Flat No	Footings	Plinth Beam	Slab Casting date	Stage - I BW & internal plastering	Stage II Completion date (Flooring, Bathroom Tiles, 1st	Stage III completion date	Date of Physical Possession	Remarks
1	1	15.12.2020	25.03.2021	02.06.2021					
2	2	15.12.2020	25.03.2021	02.06.2021					
3	3	15.12.2020	25.03.2021	02.06.2021					
4	4	04.01.2021	29.10.2021	21.01.2022					
5	5	04.01.2021	29.10.2021	21.01.2022					
6	6	04.01.2021	29.11.2021	21.01.2022					
7	7	04.01.2021	16.06.2022	08.11.2022					
8	8	16.03.2021	16.06.2022	08.11.2022					
9	9	16.03.2021	16.06.2022	08.11.2022					
10	10	16.03.2021	16.06.2022	08.11.2022					
11	11	16.03.2021	16.06.2022	08.11.2022					
12	12	27.01.2022	16.06.2022	08.11.2022					
13	13	27.01.2022	16.06.2022	08.11.2022					
14	14	27.01.2022	16.06.2022	08.11.2022					
15	15	27.01.2022	16.06.2022	08.11.2022					
16	16	04.01.2021	16.06.2022	08.11.2022					
17	17	04.01.2021	29.11.2021	21.01.2022					
18	18	04.01.2021	29.10.2021	21.01.2022					
19	19	04.01.2021	29.10.2021	21.01.2022					
20	20	15.12.2020	25.03.2021	02.06.2021					
21	21	15.12.2020	25.03.2021	02.06.2021					
22	22	15.12.2020	25.03.2021	02.06.2021					
23	101	15.12.2020	25.03.2021	13.07.2021	11.12.2021	club house completed			
24	102	15.12.2020	25.03.2021	13.07.2021	11.12.2021	creche room			
25	103	15.12.2020	25.03.2021	13.07.2021	11.12.2021	model flat			
26	104	04.01.2021	29.01.2021	16.02.2022	02-01-2023	Unsold		Moritgage Flat	Moritgage Flat
27	105	04.01.2021	29.01.2021	16.02.2022	02-01-2023	Unsold		Moritgage Flat	Moritgage Flat
28	106	04.01.2021	29.01.2021	16.02.2022	02-01-2023	Unsold		Moritgage Flat	Moritgage Flat
29	107	04.01.2021	16.06.2022	19-12-2022	31-05-2023	Unsold		Moritgage Flat	Moritgage Flat
30	108	16.03.2021	16.06.2022	19-12-2022	31-05-2023	Unsold		Moritgage Flat	Moritgage Flat
31	109	16.03.2021	16.06.2022	19-12-2022	31-05-2023	Unsold		Moritgage Flat	Moritgage Flat
32	110	16.03.2021	16.06.2022	19-12-2022	31-05-2023	Unsold		Moritgage Flat	Moritgage Flat
33	111	16.03.2021	16.06.2022	19-12-2022	31-05-2023	Unsold		Moritgage Flat	Moritgage Flat
34	112	27.01.2022	16.06.2022	19-12-2022	22-07-2023	Unsold		Moritgage Flat	Moritgage Flat
35	113	27.01.2022	16.06.2022	19-12-2022	22-07-2023				Stage -II Work under progress
36	114	27.01.2022	16.06.2022	19-12-2022	22-07-2023	Unsold		Moritgage Flat	Moritgage Flat
37	115	27.01.2022	16.06.2022	19-12-2022	22-07-2023	Unsold		Moritgage Flat	Moritgage Flat
38	116	04.01.2021	16.06.2022	19-12-2022	22-07-2023	02-01-2024	29-05-2024	20-10-2024	Handover
39	117	04.01.2021	29.01.2021	16.02.2022	02-01-2023	20-06-2023	02-05-2024	30-06-2024	Handover
40	118	04.01.2021	29.10.2021	16.02.2022	02-01-2023	20-06-2023	02-11-2023	30-06-2024	Handover
41	119	04.01.2021	29.10.2021	16.02.2022	02-01-2023	20-06-2023	30-10-2023	05-10-2024	Handover
42	120	15.12.2020	25.03.2021	13.07.2021	11-12-2021	model flat		30-07-2024	Handover
43	121	15.12.2020	25.03.2021	13.07.2021	11.12.2021	model flat		10-03-2025	Handover
44	122	15.12.2020	25.03.2021	13.07.2021	11.12.2021	club house completed			
45	201	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	08-07-2023	28-02-2025	Handover
46	202	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	08-07-2023	05-07-2024	Handover
47	203	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	18-08-2023	20-07-2024	Handover
48	204	04.01.2021	29.01.2021	26.03.2022	15-02-2023	12-06-2023	10-10-2023		
49	205	04.01.2021	29.01.2021	26.03.2022	18-01-2023	12-06-2023	10-10-2023	25-06-2024	Handover
50	206	04.01.2021	29.01.2021	26.03.2022	18-01-2023	12-06-2023	10-10-2023	30-06-2024	Handover
51	207	04.01.2021	16.06.2022	28-01-2023	06-06-2023	15-12-2023	29-05-2024		
52	208	16.03.2021	16.06.2022	28-01-2023	06-06-2023	29-05-2024	26-06-2024	20-10-2024	Handover
53	209	16.03.2021	16.06.2022	28-01-2023	06-06-2023	29-05-2024	29-05-2024		
54	210	16.03.2021	16.06.2022	28-01-2023	06-06-2023	25-10-2024	13-11-2024	31-12-2024	Handover
55	211	16.03.2021	16.06.2022	28-01-2023	06-06-2023	15-12-2023	18-03-2024	10-06-2024	Handover
56	212	27.01.2022	16.06.2022	28-01-2023	12-08-2023	14-11-2023	14-05-2024	15-07-2024	Handover
57	213	27.01.2022	16.06.2022	28-01-2023	12-08-2023				
58	214	27.01.2022	16.06.2022	28-01-2023	12-08-2023	14-11-2023	22-04-2024	05-09-2024	Handover
59	215	27.01.2022	16.06.2022	28-01-2023	12-08-2023				
60	216	04.01.2021	16.06.2022	28-01-2023	12-08-2023	14-11-2023	14-05-2024	05-09-2024	Handover
61	217	04.01.2021	29.11.2021	26.03.2022	18-01-2023				
62	218	04.01.2021	29.10.2021	26.03.2022	15-02-2023	08-07-2023	30-10-2023	30-12-2024	
63	219	04.01.2021	29.10.2021	26.03.2022	15-02-2023				

APPROVED BY
09 APR 2025
SYED GOLAM SARWAR
ASST PROJECT MANAGER
BROV. PVT. LTD.

64	220	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	28-06-2023	05-07-2024	Handover
65	221	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	28-06-2023	15-09-2024	Handover
66	222	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	28-06-2023	25-08-2024	Handover
67	301	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	08-07-2023	25-08-2024	Handover
68	302	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	08-07-2023	30-07-2024	Handover
69	303	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	18-08-2023	30-11-2024	
70	304	04.01.2021	29.10.2021	01.06.2022	16-02-2023	26-07-2023	02-11-2023		
71	305	04.01.2021	29.10.2021	01.06.2022	21-02-2023	26-07-2023	02-11-2023	30-11-2024	Handover
72	306	04.01.2021	29.11.2021	01.06.2022	21-02-2023	26-07-2023	02-11-2023	15-09-2024	
73	307	04.01.2021	16.06.2022	07-03-2023	22-09-2023	26-12-2023	03-06-2024	05-10-2024	Handover
74	308	16.03.2021	16.06.2022	07-03-2023	22-09-2023	03-06-2024	26-06-2024	10-10-2024	Handover
75	309	16.03.2021	16.06.2022	07-03-2023	22-09-2023				
76	310	16.03.2021	16.06.2022	07-03-2023	10-10-2023	05-02-2025	06-03-2025		
77	311	16.03.2021	16.06.2022	07-03-2023	10-10-2023	26-12-2023	23-05-2024	15-07-2024	
78	312	27.01.2022	16.06.2022	07-03-2023	10-10-2023	11-12-2023	29-05-2024		
79	313	27.01.2022	16.06.2022	07-03-2023	10-10-2023				
80	314	27.01.2022	16.06.2022	07-03-2023	10-10-2023	11-12-2023	29-05-2024	30-06-2024	Handover
81	315	27.01.2022	16.06.2022	07-03-2023	22-09-2023				
82	316	04.01.2022	16.06.2022	07-03-2023	22-09-2023	11-12-2023	03-06-2024	05-10-2024	Handover
83	317	04.01.2022	29.11.2021	01.06.2022	16-02-2023	08-07-2023	02-05-2024	30-08-2024	Handover
84	318	04.01.2022	29.10.2021	01.06.2022	16-02-2023	26-07-2023	30-10-2023	05-09-2024	
85	319	04.01.2022	29.10.2021	01.06.2022	16-02-2023				
86	320	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	09-06-2023	05-07-2024	Handover
87	321	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	09-06-2023	10-06-2024	Handover
88	322	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	28-06-2023	30-10-2024	Handover
89	401	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	28-06-2023		
90	402	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	28-06-2023		
91	403	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	18-08-2023	01-11-2024	
92	404	04.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	02-11-2023	05-10-2024	
93	405	04.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	02-11-2023	10-06-2024	Handover
94	406	04.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	23-05-2024	10-06-2024	
95	407	04.01.2021	16.06.2022	08-06-2023	09-11-2023				
96	408	16.03.2021	16.06.2022	08-06-2023	09-11-2023	03-06-2024	26-06-2024	20-07-2024	
97	409	16.03.2021	16.06.2022	08-06-2023	09-11-2023				
98	410	16.03.2021	16.06.2022	08-06-2023	09-11-2023		25-10-2024	25-12-2024	
99	411	16.03.2021	16.06.2022	08-06-2023	09-11-2023	06-02-2024	03-06-2024	10-10-2024	Handover
100	412	27.01.2022	16.06.2022	08-06-2023	09-11-2023	02-01-2024	03-06-2024		
101	413	27.01.2022	16.06.2022	08-06-2023	09-11-2023				
102	414	27.01.2022	16.06.2022	08-06-2023	09-11-2023	02-01-2024	14-05-2024	10-06-2024	Handover
103	415	27.01.2022	16.06.2022	08-06-2023	09-11-2023				
104	416	04.01.2022	16.06.2022	08-06-2023	09-11-2023	02-01-2024	03-06-2024		
105	417	04.01.2022	29.10.2021	12.08.2022	30-03-2023				
106	418	04.01.2022	29.01.2021	12.08.2022	30-03-2023	26-07-2023	30-10-2023	25-08-2024	Handover
107	419	04.01.2022	29.10.2021	12.08.2022	30-03-2023				
108	420	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023	25-08-2024	
109	421	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023		
110	422	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023	01-06-2024	Handover
111	501	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	25-06-2024	Handover
112	502	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	05-10-2024	
113	503	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	18-08-2023		
114	504	04.01.2021	29.10.2021	03.10.2022	22-05-2023	12-08-2023	14-11-2023	25-06-2024	
115	505	04.01.2021	29.10.2021	03.10.2022	22-05-2023				
116	506	04.01.2021	29.10.2021	03.10.2022	22-05-2023	12-08-2023	14-11-2023		
117	507	04.01.2021	16.06.2022	16-08-2023	15-12-2023				
118	508	16.03.2021	16.06.2022	16-08-2023	15-12-2023	03-06-2024	26-06-2024	15-08-2024	
119	509	16.03.2021	16.06.2022	16-08-2023	29-11-2023				
120	510	16.03.2021	16.06.2022	16-08-2023	15-12-2023	06-03-2025			Stage -III Work under progress
121	511	16.03.2021	16.06.2022	16-08-2023	29-11-2023	06-02-2024	23-05-2024	20-07-2024	Handover
122	512	27.01.2022	16.06.2022	16-08-2023	29-11-2023	06-02-2024	13-06-2024	30-03-2025	
123	513	27.01.2022	16.06.2022	16-08-2023	29-11-2023	06-02-2024	13-06-2024	20-03-2025	
124	514	27.01.2022	16.06.2022	16-08-2023	29-11-2023	06-02-2024	03-06-2024	05-09-2024	Handover
125	515	27.01.2022	16.06.2022	16-08-2023	29-11-2023				
126	516	04.01.2022	16.06.2022	16-08-2023	29-11-2023	06-02-2024	03-06-2024	05-12-2024	
127	517	04.01.2022	29.11.2021	03.10.2022	22-05-2023				
128	518	04.01.2022	29.10.2021	03.10.2022	22-05-2023	26-07-2023	14-11-2023	25-08-2024	Handover
129	519	04.01.2022	29.10.2021	03.10.2022	22-05-2023				
130	520	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023		
131	521	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023		
132	522	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023		

APPROVED BY
09 APR 2025
SYED GOLAM SARWAR
ASST. PROJECT MANAGER
BRGV PVT. LTD.