

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 columns concreting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250430012	A. Estimated quantity:	550M3
PO nos.:	20250430015	B. Requisition quantity:	550M3
Sign of Security	Sign of Admin	C. Actual quantity poured	19M3
		D. Difference (C-A)	531M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	10-05-2025	14:19	15:20	15:45	07m3	5863	16800	16850				
2	10-05-2025	13:25	14:30	15:00	08m3	251	19200	19250				
3	10-05-2025	19:00	20:00	20:20	04m3	253	9600	9500	100			
Total:					19M3		45,600	45,600	100			
Remarks		As per purchase order 550M3 but consumed 19M3 only.										