

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 columns concreting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250430012	A. Estimated quantity:	150M3
PO nos.:	20250510018	B. Requisition quantity:	150M3
Sign of Security	Sign of Admin.	C. Actual quantity poured	35M3
	Sign of Project Manager	D. Difference (C-A)	110M3

Details of RMC pour

Details of RMC pour												
Sl. No.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	20-05-2025	06:03	07:03	08:00	07m ³	299	16800	16700	100			
2	20-05-2025	09:40	10:40	11:35	07m ³	504	16800	16470	330			
3	20-05-2025	12:25	13:25	14:20	07m ³	6075	16800	16780	20			
4	20-05-2025	14:25	15:00	15:40	07m ³	509	16800	16950				
5	20-05-2025	15:45	16:40	17:00	07m ³	511	16800	16930				
6	20-05-2025											
Total:					35M ³		84000	83830	450			
Remarks	As per purchase order 150M ³ but consumed 35M ³ only.											