Statement	of Cost & Means						
Company name : AMTZ MEDPOLIS SQUARE 702		PVT LTD	Project Name :		AMS702		
Prepared By : B Govinda			Date :		28-04-2025		
	I. SOURCE OF FUNDS						
		Estimated Funds					Balance Funds
S.No		required	Received FY 22-23	Received FY 23-24	Received FY 24-25	Total	required
1	Equity		1,00,000			1,00,000	-1,00,000
2	Secured Loans	15,65,00,000				-	15,65,00,000
	Repaid					-	-
3	Unsecured Loans	11,93,00,000	25,000	3,87,75,000	2,53,67,994	6,41,67,994	5,51,32,006
4	Deposits					-	-
5	Sales					-	-
6	Rent Receipts					-	-
7	Other				23,775	23,775	-23,775
	Total	27,58,00,000	1,25,000	3,87,75,000	2,53,91,769	6,42,91,769	21,15,08,231
	II. APPLICATION OF FUNDS						
	II. AFFLICATION OF FONDS	Estimated Project	Cost incurred for FY	Cost incurred for fy	Cost incurred for FY		
S.No		cost	22-23	23-24	24-25	Tota	Balance Cost
1	Land, Reg., Commission/Brokerage	3,84,00,000		3,83,62,576		3,83,62,576	37,424
2	Fees & Permits/Registration	19,00,000		1,00,210	9,84,358	10,84,568	
3	Civil + RCC+MEP+Finishing	19,38,00,000	41,300	3,41,376	21,63,945	25,46,621	19,12,53,379
4	Fixed Assets	1,50,00,000	,	3, 12,37 3	22,00,010		1,50,00,000
5	Finance Cost	2,67,00,000		6,64,438	32,95,702	39,60,140	2,27,39,860
6	GST-ITC	_,,,,,,,,,,		61,456	2,82,597	3,44,053	-3,44,053
	Advance paid to Suppliers,			02).00	2,02,007	3,1.,000	3, 1.,000
7	Contractors & Others (Net)		-41,300	-8,58,238	-6,16,143	-15,15,681	15,15,681
8	Admin Expenses		. 1,555	2,13,525	2,04,932	4,18,457	-4,18,457
	Total	27,58,00,000	-	3,88,85,343	63,15,391	4,52,00,734	23,05,99,266
					, ,	, , ,	
	III Difference (I-II)	-	1,25,000	-1,10,343	1,90,76,378	1,90,91,035	-1,90,91,035
				, ,			
	IV. CASH & BANK BALANCES					Total	
1	DSRA					-	
2	Other Deposits					-	-
3	Fixed Deposits				1,87,00,000	1,87,00,000	-1,87,00,000
4	Bank Balances		1,25,000	-1,10,343	3,76,378	3,91,035	-3,91,035
5	Cash in hand					-	-
	Total	-	1,25,000	-1,10,343	1,90,76,378	1,90,91,035	-1,90,91,035
	Grand Total (III-IV)	-	-	-0	1	1	-1