

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-09-2019 To : 12-10-2019

Page 1 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150025	51434	04-09-19	Sliding Windows	61346	04-09-19	01	26-09-19	Requisition sent to MD's approval	NC	0	22	22
150026	51435	04-09-19	Sliding Windows	61345	04-09-19			Requisition sent to MD's approval	NC	0		
150027	51446	04-09-19	Janatha Paste	61330	04-09-19	6294	05-09-19	Requisition sent to MD's approval	NC	0	1	1
150028	51495	05-09-19	Change over Switch	61354	05-09-19	6293	05-09-19	Requisition sent to MD's approval	NC	0	0	0
150029	51498	06-09-19	Junction Box	61373	06-09-19	6426	18-09-19	Requisition sent to MD's approval	NC	0	12	12
150032	51519	07-09-19	Cement	61431	09-09-19	6444	20-09-19	PO to be issue	NC	0	13	13
150033	51526	07-09-19	Roof Tiles	61462	14-09-19			Draft to be prepare	NC	0		
150034	51525	07-09-19	MainDoor Frames	61461	10-09-19	6425	18-09-19	PO to be issue	NC	0	11	11
150035	51588	10-09-19	MS Square Pipe	61468	14-09-19	890	16-09-19	Requisition sent to MD's approval	NC	0	6	6
150035	51588	10-09-19	MS Square Pipe	61469	14-09-19	262	17-09-19	Requisition sent to MD's approval	NC	0	7	7
150036	51589	10-09-19	MS Square Pipe	61470	14-09-19	890	16-09-19	Requisition sent to MD's approval	NC	0	6	6
150036	51589	10-09-19	MS Square Pipe	61570	14-09-19	1919	17-09-19	Requisition sent to MD's approval	NC	0	7	7
150037	51620	11-09-19	Wall Cutting Blade	61505	11-09-19	2250	14-09-19	Requisition sent to MD's approval	NC	0	3	3
150038	51684	14-09-19	Sponges	61568	14-09-19	6424	18-09-19	Requisition sent to MD's approval	NC	0	4	4
150040	51766	18-09-19	PVC Round covers 3in	61673	18-09-19	6514	25-09-19	Requisition sent to MD's approval	NC	0	7	7
150042	51805	20-09-19	PVC Pipes	61736	20-09-19	6515	25-09-19	Requisition sent to MD's approval	NC	0	5	5
150043	51829	21-09-19	Cement	61766	23-09-19	6491	23-09-19	PO to be issue	NC	0	2	2
150044	51828	21-09-19	Pannel Doors	61753	21-09-19	6513	25-09-19	Requisition sent to MD's approval	NC	0	4	4
150045	51873	24-09-19	Main door frame	61803	24-09-19	6636	03-10-19	Requisition sent to MD's approval	NC	0	9	9
150045	51873	24-09-19	Main door frame	61803	24-09-19	6707	09-10-19	Requisition sent to MD's approval	NC	0	15	15
150045	51873	24-09-19	Main door frame	61804	24-09-19	6634	04-10-19	Requisition sent to MD's approval	NC	0	10	10
150048	51992	27-09-19	Service Wire	61924	28-09-19	6630	03-10-19	Requisition sent to MD's approval	NC	0	6	6
150048	51992	27-09-19	Service Wire	61929	28-09-19			Requisition sent to MD's approval	NC	0		
150049	51993	27-09-19	Bombay Nails	61910	27-09-19	6633	03-10-19	Requisition sent to MD's approval	NC	0	6	6
150050	51994	27-09-19	Wires	61908	27-09-19	6631	03-10-19	Requisition sent to MD's approval	NC	0	6	6
150052	52042	30-09-19	Steel	62042	01-10-19	0160	05-10-19	PO to be issue	NC	0	5	5
150053	52078	30-09-19	MDF Boards	62092	20-05-19	6635	03-10-19	PO to be issue	NC	0	3	3
150055	52187	07-10-19	CP Square Jali	62165	07-10-19	6704	09-10-19	Requisition sent to MD's approval	NC	0	2	2
150056	52188	07-10-19	Saddle Piece	62172	10-10-19			Draft to be prepare	NC	0		
150057	52189	07-10-19	Insulation Tapes	62164	07-10-19	6703	09-10-19	PO to Issue	NC	0	2	2
150058	52237	10-10-19	Machine Screws	62223	11-10-19			PO to be issue	NC	0		

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-09-2019 To : 12-10-2019

Page 2 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150059	52238	10-10-19	White cement	62230	11-10-19			PO to be issue	NC	0		
150060	52239	10-10-19	40 ams Isolator	62228	11-10-19			PO to be issue	NC	0		
150061	52264	11-10-19	PVC Pipe 1.5mm	62241	12-10-19			PO to be issue	NC	0		
150062	52265	11-10-19	Armour Cable	62236	11-10-19			Draft with MD for approval	NC	0		
150063	52266	11-10-19	Syntex Box	62240	12-10-19			Draft to be prepare	NC	0		