

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 column 4 concreting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250430012	A. Estimated quantity:	150M3
PO nos.:	20250510018	B. Requisition quantity:	150M3
Sign of Security	Sign of Admin	C. Actual quantity poured	18M3
		D. Difference (C-A)	132M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	30-05-2025	08:10	09:15	09:35	07m3	627	16800	16810				
2	30-05-2025	16:20	15:20	15:50	04m3	636	9600	9620				
3	30-05-2025	11:20	12:20	13:20	07m3	6272	16800	16710	90			
4												
5												
Total:					18M3		43200	43220	90			
Remarks												
As per purchase order 150M3 but consumed 18M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

