

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E Block driveway columns purpose.
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20250130024	A. Estimated quantity:	45 M3
PO nos.:	20250130036	B. Requisition quantity:	45 M3
	Sign of Admin	C. Actual quantity poured	7.5 M3
	Sign of Project Manager	D. Difference (C-A)	37.5 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	11.06.25	10:21	11:10	11:25	05	0160	12000	11850	150			
2.	11.06.25	14:23	15:15	15:30	2.5	0170	6000	5980	30			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:							17980	17830	180			
Remarks	As per ordered quantity 45 M3 Received 7.5 M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs

: 294, Ramapally (V), Keesara(M)
Dist - 501 301

ail : kninfra1@gmail.com
h. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0160		Date: 11.06.2025
Delivery Site: MALLAPUR			Truck No: TS08UG4349		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-25 RMC	5	Cum	5	
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

PO:-20250130036

294, Ramapally (V), Keesara(M)
Dist - 501 301

Mail : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0170		Date: 11-06-2025
Delivery Site: MALLAPUR			Truck No: TS08UG5055		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M 25 RMC	2.5	Cum	7.5	-
Other Documents Enclosed: 1) 2)			For Office use only		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons. Received above material in good condition			Driver Name:		-
			Signature:		
Customer Signature			fo K N INFRA Authorised Signatory		