

Anx - A - Attendance details


Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		ASHOK CONSTRUCTION			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		19/3/2020			
Period		From:		12/3/2020 To: 18/3/2020	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	116	575.00	66,556
2	Civil work	Male helper	93	400.00	37,200
3	Civil work	Female helper	67	350.00	23,450
4	RCC work	Mason		550.00	-
5	RCC work	Male helper		400.00	-
6	RCC work	Female helper		-	-
7	Earth work	Mason		-	-
8	Earth work	Male helper		450.00	-
9	Earth work	Female helper		400.00	-
10	Electrician	Mason		550.00	-
11	Electrician	Male helper		400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					127,206
Payment approved by MD:					
Prepared by:		MDs approval			
Name	Vijitha				
Date	19/3/2020				

Checked by:



VIJITHA
Asst. Engineer (Admin)

Certified by



Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - B - Hire charges


Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		19/3/2019			
Period		From:		12/3/2020 To: 18/3/2020	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	1.68	900.00	Hour	1,515
2	Tractor	-	1,800.00	Engage	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					1,515
Payment approved by MD:					-
Prepared by:					MDs approval
Name	Vijitha				
Date	19/3/2020				

Checked by:



VIJITHA
Asst. Engineer (Admin)

Certified by



Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - C - Material received

Annexure - C - send weekly									
Details of material received		ASHOK CONSTRUCTIONS							
Name of contractor:		MRMLLP							
Company name:		AVR Gulmohar Homes							
Project name:		19/3/2020							
Date:		From:		12/3/2020 To:		18/3/2020			
Period									
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount		
1	STONEDUST	13/3/2020	196	21.80	TONS	620.00	13,516.00		
2	20MM	13/3/2020	197	23.07	TONS	620.00	14,303.00		
3	CEMENT BRICKS (16X8X6)	13/3/2020	418	250.00	NOS	28.00	7,000.00		
4	CEMENT BRICKS (16X8X6)	18/3/2020	419	250.00	NOS	28.00	7,000.00		
5	RED BRICKS	18/3/2020	420	3,000.00	NOS	7.00	21,000.00		
6	CEMENT BRICKS (16X8X4)	18/3/2020	421	400.00	NOS	24.00	9,600.00		
7	CEMENT BRICKS (16X8X6)	18/3/2020	422	250.00	NOS	28.00	7,000.00		
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
Total							79,419.00		
Payment approved by MD:									
Prepared by:									
Name		Vijitha							
Date		19/3/2020							
Checked by:									
Certified by									
Assl. Project Manager/Engineer									
(Muralaouda) LLP									
Approved by:		Zakir							
Date		19/3/2020							
MDS approval									

Anx - D - Milestone report

S No	Villa no-4BHK)	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
30	30	2 BHK	1.250	30/May/17	23/Nov/17	21/Mar/18	30/Nov/18	30/Jan/19	25/Apr/19	14/Aug/19		
31	31	2BHK	1.250	26/Dec/18	6/Feb/19	16/Mar/19	20/Dec/19					
32	32	4 BHK	2.340	28/Jul/17	19/Dec/17	23/Feb/18	13/Jun/18	6/Nov/19	18/Jun/19	16/Aug/19		
33	33	2BHK	1.250	23/Apr/19	14/06/2019	8/Feb/19	17/Dec/19	6/Feb/20				
34	34	2 BHK	1.250	9/Jul/18	12.06.2019	16/Jul/19	15/Nov/19	28/Jan/20				
35	35	2 BHK	1.250	15/Sep/17	7/Oct/17	7/Jan/18	27/Sep/18	13/Nov/18	16/Oct/19	19/Dec/19		
36	36	3BHK	2.340	25/Aug/18	19/Sep/19	28/01/2020						
37	37	2BHK	1.250	24/Jul/17	28/Nov/17	9/Jan/18	11/Dec/18	19/Jun/19	30/Oct/19	20/Dec/19		
38	38	4 BHK	2.340	7/Jan/19	25/Feb/19	9/Apr/19	10/Jan/20					
39	39	4BHK	2.340	7/Jan/19	23/Feb/19	30/Mar/19	10/Jan/20					
40	40	3-BHK	2.340	10/Jun/18	10/Jul/18	23/Feb/19	18/Jun/19	11/Feb/20	15/Feb/20			
41	41	2-BHK	1.250	5/Jun/18	27/Jun/18	3/Oct/18						
42	42	3BHK	2.340	20/Jul/18	12/Nov/19							
43	43	3BHK	2.340	25/Jul/19	14/Nov/19	21/Dec/19						
44	44	2 BHK	1.250	29/May/19	30/Oct/19	15/Feb/20						
45	45	3BHK	2.340	11/Jul/19	25/Oct/19							
46	46	3BHK	2.340	10/Jul/19	16/Oct/19							
47	47	3BHK	2.340	28/Apr/19	27/Sep/19	19/Nov/19						
48	48	2 BHK	1.250	15/Sep/17	26/Oct/17	8/Mar/18	3/Jul/18	13/Nov/18	10/May/19	27/Aug/19		
49	49	3BHK	2.340	6/Jul/19	19/Aug/19	20/Dec/19						
50	50	4 BHK	2.340	4/Jun/19	20/Sep/19	6/Feb/20						
51	51	3BHK	2.340	25/06/2019	26/Aug/19							
52	52	3BHK	2.340	26/Jun/19	6/Sep/19							
53	53	2BHK	1.250	29/May/19	6/Sep/19	15/Feb/20						
54	54	3BHK	2.340	9/Jul/19	28/Sep/19	7/Mar/20						
55	55	4BHK	2.430	21/Jul/18	16/Aug/19	5/Nov/19						
56	56	2 BHK	1.250	21/Jul/18	3/Jan/19	26/Jul/19						
57	57	2 BHK	1.250	16/Oct/17	9/Dec/17	24/Mar/18	19/Feb/19	17/Sep/19	14/Nov/19	19/Dec/19		
58	58	2 BHK	1.250	18/Jul/18	22/Aug/18							
59	59	4BHK	2.340	16/May/19	9/Jul/19	11/Sep/19						
60	60	2BHK	1.250	21/Jul/18	21/Aug/18	14/Jul/19						
61	61	2 BHK	1.250	15/Sep/17	14/Oct/17	17/Apr/18	29/Sep/18	22/Nov/18	22/May/19	27/Aug/19		
62	62	2 BHK	1.250	24/Jul/17	23/Dec/17	19/Mar/18	15/Nov/18	30/Jan/19	29/Jun/19	24/Sep/19		
63	63	2 BHK	1.250	8/Nov/17	25/Dec/17	6/Mar/18	15/Nov/18	19/Feb/19	24/Sep/19	5/Oct/19		
64	64	2 BHK	1.250	15/Sep/17	14/Oct/17	23/Feb/18	15/Nov/18	19/Feb/19	18/Jun/19	28/Sep/19		

Checked by:
Vijitha
Asst. Engineer (Admin)

Certified by
Asst. Project Manager/Engineer
Modi Realty (Miryalguda) LLP

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
65	65	3BHK	2,340	15/Jun/18	21/Jul/18	13/Nov/18	6/Sep/19					
66	66	3BHK	2,340	7/Jun/18	7/Jul/18	5/Dec/18	6/Sep/19					
67	67	3BHK	2,340	16/Jun/18	25/Jul/18							
68	68	3BHK	2,340	23/Dec/18	19/Jan/19	14/Nov/19						
69	69	3BHK	2,340	14/Jun/18	26/Jul/18	30/Jul/19						
70	70	3BHK	2,340	14/Jun/18	28/Jul/18	30/Jul/19						
71	71	2 BHK	1,250	31/Jul/17	9/Jul/18	5/Sep/18	10/Jan/20					
72	72	2BHK	1,250	2/Jul/18	15-11-2018							
73	73	2 BHK	1,250	5/Jul/18	4/Aug/18	10/Oct/18						
74	74	2 BHK	1,250	15/Sep/17	14/Nov/17	3/Apr/18	21/Dec/18	24/May/19	16/Nov/19	11/Jan/20		
75	75	2 BHK	1,250	18/May/18	20/Jun/18	19/Sep/18	11/Jun/19	19/Sep/19	14/Nov/19	23/01/2020		
76	76	2 BHK	1,250	8/Nov/17	19/Dec/17	3/Apr/18	2/Mar/19	25/Apr/19	2/Dec/19	28/Jan/20		
77	77	2BHK	1,250	30/Nov/17	31/Mar/18	16/May/18	30/Nov/18	25/Apr/19	13/Sep/19	5/Oct/19		
78	78	2BHK	1,250	7/May/19	5/Jul/19	17/Aug/19	10/Jan/20	15/Feb/20				
79	79	2 BHK	1,250	26/Oct/17	4/Dec/17	24/Mar/18	15/Dec/18	10/May/19				
80	80	2 BHK	1,250	26/Oct/17	13/Dec/17	24/Mar/18	4/Dec/18	22/May/19	17/Sep/19	4/Oct/19		
81	81	3BHK	2,340	21/Jun/18	7/Aug/18	19/Sep/19						
82	82	3BHK	2,340	18/Jun/18	24/Aug/18	3/Sep/19						
83	83	2BHK	1,250	14/May/19	18/06/2019	1/Oct/19	10/Jan/20					
84	84	2 BHK	1,250	26/Jun/18	25/Aug/18	7/Nov/18						
85	85	3BHK	2,340	16/May/19	6/Jul/19	13/Dec/19						
86	86	2 BHK	1,250	13/Dec/17	13/Jun/18	23/Aug/18	10/May/19	5/Nov/19	28/Jan/20			
87	87	2 BHK	1,250	25/Jun/18	30/Aug/18	26/Dec/18	18/Oct/19	28/Nov/19	1/Feb/20			
88	88	2 BHK	1,250	26/Oct/17	30/Nov/17	5/Jun/18	17/Sep/19	13/Dec/19	28/Jan/20			
89	89	3BHK	2,340	3/Jun/19	24/Sep/19	13/Dec/19						
90	90	3BHK	2,340	24/Jun/19	24/Sep/19	6/Nov/19	10/May/19	10/Oct/19	21/Jan/20			
91	91	2BHK	1,250	15/Sep/17	17/Apr/18	7/Nov/18	10/May/19	18/Mar/20				

Checked by:



VJIITHA
Asst. Engineer (Admin)

Certified by



Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP