

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		ASHOK CONSTRUCTION			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		27/2/2020			
Period		From:	20/02/2020	To:	26/02/2020
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	157	575.00	90,275
2	Civil work	Male helper	96	400.00	38,500
3	Civil work	Female helper	96	350.00	33,425
4	RCC work	Mason		550.00	-
5	RCC work	Male helper		400.00	-
6	RCC work	Female helper		-	-
7	Earth work	Mason		-	-
8	Earth work	Male helper		450.00	-
9	Earth work	Female helper		400.00	-
10	Electrician	Mason		550.00	-
11	Electrician	Male helper		400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					162,200
Payment approved by MD:					
Prepared by:					MDs approval
Name	Vijitha				
Date	27/2/2020				

Checked by:



VIJITHA
Asst. Engineer (Admin)

Certified by



Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - B - Hire charges


Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		27/2/2019			
Period		From:	20/2/2020	To:	26/2/2020
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	5.02	900.00	Hour	4,518
2	Tractor	-	1,800.00	Engage	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					4,518
Payment approved by MD:					
Prepared by:					MDs approval
Name	Vijitha				
Date	27/2/2020				

Checked by:



VIJITHA
Asst. Engineer (Admin)

Certified by



Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP


Annexure - C - send weekly							
Details of material received							
Name of contractor:		ASHOK CONSTRUCTIONS					
Company name:		MRMLLP					
Project name:		AVR Gulmohar Homes					
Date:		27/2/2020					
Period		From:		20/2/2020		To: 26/2/2020	
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	HALLOW BRICKS (16X8X4)	20/2/2020	362	400.00	NO'S	18.00	7,200.00
2	CEMENT BRICKS (16X8X6)	20/2/2020	363,364	500.00	NO'S	28.00	14,000.00
3	HALLOW BRICKS (16X8X4)	20/2/2020	365	400.00	NO'S	18.00	7,200.00
4	CEMENT BRICKS (16X8X6)	20/2/2020	366,367,368,369	1,000.00	NO'S	28.00	28,000.00
5	STONEDUST	20/2/2020	184	32.65	TONS	620.00	20,243.00
6	STONEDUST	20/2/2020	185	27.16	TONS	620.00	16,839.20
7	CEMENT	21/2/2020	370	520.00	NO'S	320.00	166,400.00
8	HALLOW BRICKS (16X8X4)	21/2/2020	371	400.00	NO'S	18.00	7,200.00
9	CEMENT BRICKS (16X8X6)	21/2/2020	372	250.00	NO'S	28.00	7,000.00
10	CEMENT BRICKS (16X8X4)	21/2/2020	373,374,375	1,200.00	NO'S	24.00	28,800.00
11	CEMENT BRICKS (16X8X4)	22/2/2020	376	400.00	NO'S	24.00	9,600.00
12	CEMENT BRICKS (16X8X6)	22/02/2020	377	250.00	NO'S	28.00	7,000.00
13	HALLOW BRICKS (16X8X4)	23/2/2020	378,379	800.00	NO'S	18.00	14,400.00
14	CEMENT BRICKS (16X8X4)	24/2/2020	380	400.00	NO'S	24.00	9,600.00
15	CEMENT BRICKS (16X8X6)	24/2/2020	381,382	500.00	NO'S	28.00	14,000.00
16	HALLOW BRICKS (16X8X4)	24/2/2020	383	400.00	NO'S	18.00	7,200.00
17	HALLOW BRICKS (16X8X4)	25/2/2020	384,385	800.00	NO'S	18.00	14,400.00
18	STONEDUST	25/2/2020	186	30.00	TONS	620.00	18,600.00
19	20MM	25/2/2020	187	763.00	CFT	24.00	18,312.00
20	CEMENT BRICKS (16X8X6)	26/2/2020	386	250.00	NO'S	28.00	7,000.00
21	FLY ASH CEMENT BRICKS (16X8X6)	26/2/2020	387	7,250.00	NO'S	32.00	232,000.00
22	FLY ASH CEMENT BRICKS (16X8X4)	26/2/2020	388	4,400.00	NO'S	22.00	96,800.00
23							
24							-
Total							751,794.20
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name	Vijitha	Checked by:		Certified by		Name	Zakir
Date	27/2/2020					Date	27/2/2020


VIJITHA
 Asst. Engineer (Admin)


 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Anx - D - Milestone report

Annexure - D - send weekly Mile stone report for CR-												
Company name:				MRMLLP								
Project name:				AVR Gulmohar Homes								
Date:				27/2/2020								
Note:				Prepare the statement for all the villas in the project.								
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	1	3BHK	2,340	9/Aug/19	16/Oct/19	11/Jan/20						
2	2	4BHK	2,340	27/Apr/17	8/Aug/17	2/Jan/18	10/Apr/18	9/Aug/18	14/Aug/18	14/Aug/18	7/Sep/18	
3	3	2BHK	1,250	27/Apr/17	9/Feb/17	29/12/2017	10/Apr/18	17/May/19	1/Sep/18	7/Sep/18	11/Nov/18	
4	4	2BHK	1,250	27/Apr/17	16/Aug/17	29/12/2017	24/Apr/18					
5	5	2BHK	1,250	27/Apr/17	16/Aug/17	6/Jan/18	8/May/18					
6	6	3BHK	2,340	27/Apr/17	16/Aug/17	22/May/18	1/Apr/19					
7	7	3BHK	2,340	27/Apr/17	16/Aug/17	29/May/18	25/Apr/19					
8	92	3BHK	2,340	18/Nov/17	4/Jul/18	11/Dec/18	14/Nov/19					
9	9	2 BHK	1,250	16/Sep/17	11/Oct/17	6/Jan/18	15/May/18	6/Nov/18	27/Mar/19	19/Jul/19		
10	10	2BHK	1,250	18/Aug/18	29/Oct/18	3/Jan/19	10/Jan/20					
11	11	2BHK	1,250	19/Aug/18	24/Oct/18	20/Dec/18	20/Jul/19					
12	12	2BHK	1,250	30/Jul/18	10/Sep/18	13-11-2018						
13	13	2 BHK	1,250	4/Jul/18	10/Sep/18	1/Nov/18						
14	14	2 BHK	1,250	4/Jul/18	20/Nov/18	11/Jan/19						
15	15	3BHK	2,340	29/Aug/18	30/07/2019	12/Aug/19						
16	16	3BHK	2,340	11/Jul/18	22/Nov/18	7/Feb/19						
17	17	2BHK	1,250	6/Aug/18	6/Dec/18	30/Jan/19	10/Jan/20					
18	18	3BHK	2,340	29/Jul/19	20/Nov/19							
19	19	3BHK	2,340	31/Jul/19	23/Nov/19							
20	20	2BHK	1,250	27/Aug/18	5/Jan/19	11/Feb/19						
21	21	2 BHK	1,250	16/Sep/17	12/Oct/17	30/Jan/18	19/May/18	4/Dec/18	31/Mar/19	23/Jul/19		
22	22	2 BHK	1,250	30/May/17	20/Nov/17	30/Jan/18	26/May/18	18/Aug/18	7/Mar/19	14/Aug/19		
23	23	3BHK	2,340	23/Jul/18	8/Feb/19	25/Jun/19						
24	24	3BHK	2,340	31/Jul/19								
25	25	3BHK	2,340	7/Aug/19	4/Jan/20							
26	26	3BHK	2,265	23/May/19								
27	27	3BHK	2,340	8/Aug/18	24/Nov/18							
28	28	3BHK	2,340	7/Aug/18	27/Nov/18							
29	29	2BHK	1,250	25/Dec/18	3/Feb/19	28/Feb/19	2/Sep/19	15/Feb/20				

Checked by:

VIJITHA
 Asst. Engineer (Admin)

Certified by

 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
30	30	2 BHK	1,250	30/May/17	23/Nov/17	21/Mar/18	30/Nov/18	30/Jan/19	25/Apr/19	14/Aug/19		
31	31	2BHK	1,250	26/Dec/18	6/Feb/19	16/Mar/19	20/Dec/19					
32	32	4 BHK	2,340	28/Jul/17	19/Dec/17	23/Feb/18	13/Jun/18	6/Nov/19	18/Jun/19	16/Aug/19		
33	33	2BHK	1,250	23/Apr/19	14/06/2019	8/Feb/19	17/Dec/19	6/Feb/20				
34	34	2 BHK	1,250	9/Jul/18	12.06.2019	16/Jul/19	15/Nov/19	28/Jan/20				
35	35	2 BHK	1,250	15/Sep/17	7/Oct/17	7/Jan/18	27/Sep/18	13/Nov/18	16/Oct/19	19/Dec/19		
36	36	3BHK	2,340	25/Aug/18	19/Sep/19							
37	37	2BHK	1,250	24/Jul/17	28/Nov/17	9/Jan/18	11/Dec/18	19/Jun/19	30/Oct/19	20/Dec/19		
38	38	4 BHK	2,340	7/Jan/19	25/Feb/19	9/Apr/19	10/Jan/20					
39	39	4BHK	2,340	7/Jan/19	23/Feb/19	30/Mar/19	10/Jan/20					
40	40	3-BHK	2,340	10/Jun/18	10/Jul/18	23/Feb/19						
41	41	2-BHK	1,250	5/Jun/18	27/Jun/18	3/Oct/18	18/Jun/19	11/Feb/20	15/Feb/20			
42	42	3BHK	2,340	20/Jul/18	12/Nov/19							
43	43	3BHK	2,340	25/Jul/19	14/Nov/19	21/Dec/19						
44	44	2 BHK	1,250	29/May/19	30/Oct/19	15/Feb/20						
45	45	3BHK	2,340	11/Jul/19	25/Oct/19							
46	46	3BHK	2,340	10/Jul/19	16/Oct/19							
47	47	3BHK	2,340	28/Apr/19	27/Sep/19	19/Nov/19						
48	48	2 BHK	1,250	15/Sep/17	26/Oct/17	8/Mar/18	3/Jul/18	13/Nov/18	10/May/19	27/Aug/19		
49	49	3BHK	2,340	6/Jul/19	19/Aug/19	20/Dec/19						
50	50	4 BHK	2,340	4/Jun/19	20/Sep/19	6/Feb/20						
51	51	3BHK	2,340	25/06/2019	26/Aug/19							
52	52	3BHK	2,340	26/Jun/19	6/Sep/19							
53	53	2BHK	1,250	29/May/19	6/Sep/19	15/Feb/20						
54	54	3BHK	2,340	9/Jul/19	28/Sep/19							
55	55	4BHK	2,430	21/Jul/18	16/Aug/19	5/Nov/19						
56	56	2 BHK	1,250	21/Jul/18	3/Jan/19	26/Jul/19						
57	57	2 BHK	1,250	16/Oct/17	9/Dec/17	24/Mar/18	19/Feb/19	17/Sep/19	14/Nov/19	19/Dec/19		
58	58	2 BHK	1,250	18/Jul/18	22/Aug/18							
59	59	4BHK	2,340	16/May/19	9/Jul/19	11/Sep/19						
60	60	2BHK	1,250	21/Jul/18	21/Aug/18	14/Jul/19						
61	61	2 BHK	1,250	15/Sep/17	14/Oct/17	17/Apr/18	29/Sep/18	22/Nov/18	22/May/19	27/Aug/19		
62	62	2 BHK	1,250	24/Jul/17	23/Dec/17	19/Mar/18	15/Nov/18	30/Jan/19	29/Jun/19	24/Sep/19		
63	63	2 BHK	1,250	8/Nov/17	25/Dec/17	6/Mar/18	15/Nov/18	19/Feb/19	24/Sep/19	5/Oct/19		
64	64	2 BHK	1,250	15/Sep/17	14/Oct/17	23/Feb/18	15/Nov/18	19/Feb/19	18/Jun/19	28/Sep/19		

Checked by:


VIJITHA
Asst. Engineer. (Admin)

Certified by


Asst. Project Manager/Engineer
Modi Realty (Miyalaguda) LLP

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
65	65	3BHK	2,340	15/Jun/18	21/Jul/18	13/Nov/18	6/Sep/19					
66	66	3BHK	2,340	7/Jun/18	7/Jul/18	5/Dec/18	6/Sep/19					
67	67	3BHK	2,340	16/Jun/18	25/Jul/18							
68	68	3BHK	2,340	23/Dec/18	19/Jan/19	14/Nov/19						
69	69	3BHK	2,340	14/Jun/18	26/Jul/18	30/Jul/19						
70	70	3BHK	2,340	14/Jun/18	28/Jul/18	30/Jul/19						
71	71	2 BHK	1,250	31/Jul/17	9/Jul/18	5/Sep/18	10/Jan/20					
72	72	2BHK	1,250	2/Jul/18	15-11-2018							
73	73	2 BHK	1,250	5/Jul/18	4/Aug/18	10/Oct/18						
74	74	2 BHK	1,250	15/Sep/17	14/Nov/17	3/Apr/18	21/Dec/18	24/May/19	16/Nov/19	11/Jan/20		
75	75	2 BHK	1,250	18/May/18	20/Jun/18	19/Sep/18	11/Jun/19	19/Sep/19	14/Nov/19	23/01/2020		
76	76	2 BHK	1,250	8/Nov/17	19/Dec/17	3/Apr/18	2/Mar/19	25/Apr/19	2/Dec/19	28/Jan/20		
77	77	2BHK	1,250	30/Nov/17	31/Mar/18	16/May/18	30/Nov/18	25/Apr/19	13/Sep/19	5/Oct/19		
78	78	2BHK	1,250	7/May/19	5/Jul/19	17/Aug/19	10/Jan/20	15/Feb/20				
79	79	2 BHK	1,250	26/Oct/17	4/Dec/17	24/Mar/18	15/Dec/18	10/May/19				
80	80	2 BHK	1,250	26/Oct/17	13/Dec/17	24/Mar/18	4/Dec/18	22/May/19	17/Sep/19	4/Oct/19		
81	81	3BHK	2,340	21/Jun/18	7/Aug/18	19/Sep/19						
82	82	3BHK	2,340	18/Jun/18	24/Aug/18	3/Sep/19						
83	83	2BHK	1,250	14/May/19	18/06/2019	1/Oct/19	10/Jan/20					
84	84	2 BHK	1,250	26/Jun/18	25/Aug/18	7/Nov/18						
85	85	3BHK	2,340	16/May/19	6/Jul/19	13/Dec/19						
86	86	2 BHK	1,250	13/Dec/17	13/Jun/18	23/Aug/18	10/May/19	5/Nov/19	28/Jan/20			
87	87	2 BHK	1,250	25/Jun/18	30/Aug/18	26/Dec/18	18/Oct/19	28/Nov/19	1/Feb/20			
88	88	2 BHK	1,250	26/Oct/17	30/Nov/17	5/Jun/18	17/Sep/19	13/Dec/19	28/Jan/20			
89	89	3BHK	2,340	3/Jun/19	24/Sep/19	13/Dec/19						
90	90	3BHK	2,340	24/Jun/19	24/Sep/19	6/Nov/19						
91	91	2BHK	1,250	15/Sep/17	17/Apr/18	7/Nov/18	10/May/19	12/Oct/19	21/Jan/20			

Checked by:



VIJITHA
Asst. Engineer (Admin)

Certified by



Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP