

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi realty mallapur LLP	Block No.:	East side driveway columns purpose.
Project:	GMR	Flat / Villa no.:	-
Supplier:	R6 Infa	Slab no.:	-
Requisition nos.:	20250130024	A. Estimated quantity:	45 M3
PO nos.:	20205130036	B. Requisition quantity:	45 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	04 M3
	<i>Shreyas Ahmed</i>	D. Difference (C-A)	41 M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	12-07-2025	10:20	11:10	11:35	04	0206	9600	9580	20			
2												
3												
4												
5												
6												
Total:					04M3		9600	9580	20			
Remarks		As per purchase order 45 M3 but consumed 04 M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site

N-FRA

Survey No: 294, Ramapally (V), Keesara(M)

Medchel Dist - 501 301

GLOBAL RMC
 ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DO :- 20250130036

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0206		Date: 12.07.2025
Delivery Site: MALLAPUR			Truck No: TS08UG4352		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	4	Cum	4	
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		SRINIVAS REDDY
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

INWARD
 MODI REALTY MALLAPUR
 Ware No. 678
 Date 12/7/25
 MAN No. 12/7/25
 Received By...

Rq :- 20250130024



LAKSHMI WEIGH BRIDGE

100 TONNES COMPUTERISED ELECTRONIC WEIGH BRIDGE

SHED NO. 4, PHASE 1, I.D.A. CHERLAPALLY - 500 051. PHONE : 65454956



SERIAL No.:

1205

CHARGES :

150/-

VEHICLE No.:

TS08UG4352

GROSS

23400

Kg.

DATE :

12-07-2025

TIME : 11:13

TARE

: 13820

Kg.

DATE :

12-07-2025

TIME : 11:13

NETT

: 9580

Kg.

***THANK

YOU***

OUR RESPONSIBILITY CEASES ONCE THE CARRIER LEAVES THE PLATFORM

OPERATOR'S SIGNATURE



LAKSHMI WEIGH BRIDGE

100 TONNES COMPUTERISED ELECTRONIC WEIGH BRIDGE

SHED NO. 4, PHASE 1, I.D.A. CHERLAPALLY - 500 051. PHONE : 65454956



SERIAL No.:

1205

CHARGES :

150/-

VEHICLE No.:

TS08UG4352

GROSS

: 23400

Kg.

DATE :

12-07-2025

TIME : 11:13

TARE

: 13820

Kg.

DATE :

12-07-2025

TIME : 16:42

NETT

: 9580

Kg.

THANK YOU

OUR RESPONSIBILITY CEASES ONCE THE CARRIER LEAVES THE PLATFORM

OPERATOR'S SIGNATURE