

Building Material Details

Company : Modi Housing Pvt.Ltd / Locatioin : Silver Oak Villas Part III

From : 17-07-2025 To : 23-07-2025

24-07-2025 10:02:39

Inward No	Date	Time	Supplier Name	Material Type	Qty	DC No	Veh No	Delivered By	Received By	Amount
11553	18-07-2025	10:37	Om Sri Building Materials	1035 - Building material - Robo sand - Coarse -	460.00	214	TG08U5319	party	security	11040.00

APPROVED BY
24 JUL 2025
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Modi Housing Pvt.Ltd
Silver Oak Villas Part III

61636

11553

Recd Date / Time	Veh No	Del by	Recd by
18-07-2025 10:37:00	TG08U5319	party	security
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity
Qty	Rate	GST%	Value
460.00	24.00	0.00	11040.00
DC No	DC Date	Bill No	Bill Date
214	18-07-25	151	18-07-25

Item Name


1035 - Building material - Robo sand - Coarse - NA - cft

Supplier Name

Om Sri Building Materials

Remarks:-

Rupees : Eleven Thousand Fourty Only.



Printed On 18-07-2025 13:16:41



TAX INVOICE

Cell : 9247269105

9398301839

**OM SRI BUILDING MATERIALS**

SAND, BRICKS, L.W. BRICKS, 20 mm, 40 mm, KANKARA & BROKEN KANKARA, DUST

H.No. 6-4-369/8A, Bolakpur, Secunderabad - 500 080.

**GSTIN : 36AEJPN6477M2ZN**

Om Sri

To

M/s. M.H.P.L. SOV III cherlapally

Invoice No. :

151M.G. Road Rani Gung Secunderabad.Party GST No. 36 AADCM 5906 D2Z0Date 18/07/2025State : Telangana State Code : 36

SI No.	PARTICULARS	Qty	Rate	Amount Rs Ps	
1	Core Sand	460 CFI	24/-	10,514	00
Rupees in words <u>Eleven Thousand Fourty</u> <u>rupees only</u>				TOTAL	
				10,514 00	
				CGST@ <u>9.15</u> %	
				263 00	
				SGST@ <u>2.5</u> %	
				263 00	
				GRAND TOTAL	
				11,040 00	

For **OM SRI BUILDING MATERIALS**
For Om Sri Building Materials

Receiver's Signature

Authorised Signature

Proprietor

DELIVERY CHALLAN

SRI BUILDING MATERIALS

Cell : 9398301839, 9247269105

Customer Name & Address

M H PL Chelapally

D.C. No. : 211

Date 18/07/2015

Despatch Time :

Orderd by : k.purushotham
dir

S.No.	PARTICULARS		UNITS	QTY.
1.	40 MM			
2.	20 MM			
3.	12 MM			
4.	6 MM			
5.	ROBO SAND	cone		460
6.	GSB			CFT
7.	RIVER SAND			
8.	BRICK			
9.	OTHER			

Vehicle No.

Terms & Conditions :

- 1 Received goods in Good Condition.
- 2 No Return of Material once delivered
- 3 No Claim accepted once delivered

Despatched Incharge

Customer Signature with Stamp

INWARD	
INWARD NO. 11553	DI 18/7/25
MRN NO.	Dr:
Received By	Sign: (Signature)
M H B L SOV-III	

Building Material Voucher

24-07-2025 10:02:39

Pages : 1 of 1

Company Name : Modi Housing Pvt.Ltd

Project Name : Silver Oak Villas Part III

Supplier Name : Om Sri Building Materials

Voucher No :	7865
From Date :	17-07-2025
To Date :	23-07-2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1035 - Building material - Robo sand - Coarse - NA - cft								
11553	18-07-2025	10:37	214	18-07-25	460.000	24.00	0.00	11040.00
					460.000			11040.00
Building Material Total								11040.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards supplng of building materils- Robo Coarse sand at part-III as per details enclosed	11040.00
Additional Payments :	0.00
Deductions :	0.00
Total	11040.00
Rupees : Eleven Thousand Fourty Only.	

Project Manager

Accounts Manager

Managing Director

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/1426/2024-25**Dated : **24-Jul-25**

Particulars	Amount
Account : SUP- Om Sri Building Materials	11,040.00
Through : BANK-Yes Bank Rera Acct-009772400000133	
On Account of : Being amount neft to OM sri building materils twrds suppling of dust at part -III as per vno.7865	
Amount (in words) : Indian Rupees Eleven Thousand Forty Only	
	₹ 11,040.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing Pvt.Ltd Silver Oak Villas Part III			61636	11553
Recd Date / Time 18-07-2025 10:37:00		Veh No TG08U5319	Del by party	Recd by security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 460.00		Rate 24.00	GST% 0.00	Value 11040.00
DC No 214		DC Date 18-07-25	Bill No 151	Bill Date 18-07-25
Item Name 1035 - Building material - Robo sand - Coarse - NA - cft				
Supplier Name Om Sri Building Materials				
Remarks:-				
Rupees : Eleven Thousand Fourty Only.				



Printed On 18-07-2025 13:22:21

Hire Charges Details

Company : Modi Housing Pvt.Ltd / Location : Silver Oak Villas Part III

From : 17-07-2025 To : 23-07-2025

24-07-2025 10:02:39

1 Of 1

Reg No	HC Date	ID	Equip Owner	Equip Name	Veh No	Start	End	Work Desc		Qty	Rate	Amount
2460	17-07-2025	119124	biroporida	Chipping machine piece meal		09:30	17:30	Towards column chipping on lift area at	JW	1.00	700.00	700.00
2461	18-07-2025	119125	Miriyala Raju Kumar	Tractor with tipper without	AP27D5631	09:30	17:30	Towards removing of debris from villa	JW	1.00	2100.00	2100.00



Hire Charges Voucher

24-07-2025 10:02:39

Pages : 1 of 2

Company Name : Modi Housing Pvt.Ltd

Project Name : Silver Oak Villas Part III

Supplier Name : Miriyala Raju Kumar

Voucher No :	12947
From Date :	17-07-2025
To Date :	23-07-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119125	2461	18-07-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards removing of debris from villa no.173 and 192 and villa no.120 garden area at part-III						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi Housing Pvt.Ltd							
Project Name : Silver Oak Villas Part III							
Supplier Name : Miriyala Raju Kumar						Voucher No :	12947
PARTICULARS							Amount
Hire Charges - Job Work Payment						Amount Payable :-	2100.00
Towards removing of debris from villa no.192 and 173 and park area at villa no.120 at part-III as per details enclosed							2100.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
						Gross	2100.00
						TDS% 2.00 TDS Amount	42.00
		CGST%	0.00	0.00	SGST%	0.00	Total GST Amount
							0.00
Other Deductions :							0.00
						Total	2058.00
Rupees : Two Thousand Fifty Eight Only.							

Project Manager

Accounts Manager

Managing Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/1426/2024-25

Dated : 24-Jul-25

Particulars	Amount
Account :	
EUC- Miryala Rajkumar	2,100.00
TDS-2% Equipment Hire Charges	(-)42.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount nefft o M.Raju kumar twrds removing of debris from villa no. 173, 192 and 120 park area at part-III as per vno.12947	
Amount (in words) :	
Indian Rupees Two Thousand Fifty Eight Only	
	₹ 2,058.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 119125
HC Date	Veh No	Start Time	End Time	Pay Type	2461
18-07-2025	AP27D5631	09:30	17:30	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards removing of debris from villa no0.173 and 192 and villa no.120 garden area at part-III					
Rupees : Two Thousand One Hundred Only.					



Hire Charges Voucher

Company Name : Modi Housing Pvt.Ltd
Project Name : Silver Oak Villas Part III
Supplier Name : biroporida

Voucher No :	12946
From Date :	17-07-2025
To Date :	23-07-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119124	2460	17-07-2025	Chipping machine piece meal of work 2 or 3 days	09:30	17:30	1	700	JW	700.00
			Units : per day	Rate : 700					
			Towards column chipping on lift area at commercial complex part-III						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi Housing Pvt.Ltd							
Project Name : Silver Oak Villas Part III							
Supplier Name : biroporida						Voucher No :	12946
P A R T I C U L A R S							Amount
Hire Charges - Job Work Payment						Amount Payable :-	700.00
Towards commercial complex column chipping lift area at part-III as per details enclosed							700.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
						Gross	700.00
						TDS% 2.00 TDS Amount	14.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount
Other Deductions :							0.00
						Total	686.00
Rupees : Six Hundred Eighty Six Only.							

Project Manager

Accounts Manager

Managing Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/1426/2024-25

Dated : 24-Jul-25

Particulars	Amount
Account :	
EUC-Bioporida	700.00
On Account 700.00 Dr	
TDS-2% Equipment Hire Charges	(-)14.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount neft to bioporida twrds chipping on commercial complex lift area at part-III as per vno.12946	
Amount (in words) :	
Indian Rupees Six Hundred Eighty Six Only	
	₹ 686.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature


Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 119124
HC Date	Veh No	Start Time	End Time	Pay Type	2460
17-07-2025		09:30	17:30	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
bioporida					
Work Description :-					
Towards column chipping on lift area at commercial complex part-III					
Rupees : Seven Hundred Only.					



Firm Company			Modi Housing Pvt Ltd		Site:		Silver Oak Villas Part-III					Date:24-07-25	
Prepared by:			K Tulasi Rani									Sign:	
Limits as per internal memo no. 192 64 F													
Category I sites			50,000	50,000	30000	20,000	15,000	30,000	20,000	15,000	2,30,000		
Category II sites			25,000	25,000	15000	10,000	10,000	15,000	10,000	10,000	1,20,000		
Category III sites			10,000	10,000	10000	5,000	5,000	10,000	5,000	5,000	60,000		
			A	B	C	D	E	F	G	H	I = sum A-H		
Sl. No	Week starting date (Thu)	Week ending date (Wed)	Total Dept. charges for week - Rs	Total Job work charges per week - Rs	JCB Hire charges per week - Rs	Compressor/ chipping Hire charges per week - Rs	Total Tractor Hire charges per week - Rs	Total JCB Job work charges per week - Rs.	Compressor/c hipping Job work charges per week - Rs	Tractor Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.		
1	12-Dec-24	18-Dec-24	28,750	21,900	-	-	-	15,000	700	8,400	74,750		
2	19-Dec-24	25-Dec-24	31,000	25,350	-	-	-	6,650	700	5,250	68,950		
3	26-Dec-24	1-Jan-25	30,050	25,375	-	-	-	-	-	2,100	57,525		
4	2-Jan-25	8-Jan-25	32,200	33,350	-	-	-	13,300	-	9,450	88,300		
5	9-Jan-25	15-Jan-25	25,000	13,800	-	-	-	-	-	2,100	40,900		
6	16-Jan-25	22-Jan-25	29,800	23,550	-	-	-	13,585	1,400	10,000	78,335		
7	23-Jan-25	29-Jan-25	28,750	28,800	-	-	-	10,735	2,100	8,400	78,785		
8	30-Jan-25	5-Feb-25	25,000	25,000	-	-	-	13,300	2,100	10,000	75,400		
9	6-Feb-25	12-Feb-25	25,000	38,795	-	-	-	-	2,100	6,300	72,195		
10	13-Feb-25	19-Feb-25	24,350	25,000	-	-	-	6,650	-	10,000	66,000		
11	20-Feb-25	26-Feb-25	24,750	25,000	-	-	-	-	2,100	10,000	61,850		
12	27-Feb-25	5-Mar-25	24,000	23,075	-	-	-	-	-	4,200	51,275		
13	6-Mar-25	12-Mar-25	23,725	23,700	-	-	-	-	700	6,300	54,425		
14	13-Mar-25	19-Mar-25	24,900	12,000	-	-	-	-	-	-	36,900		
15	20-Mar-25	26-Mar-25	23,500	21,700	-	-	-	-	-	4,200	49,400		
16	27-Mar-25	2-Apr-25	18,750	9,000	-	-	-	7,125	700	2,100	37,675		
17	3-Apr-25	9-Apr-25	19,850	10,000	-	-	-	-	1,400	2,100	33,350		
18	10-Apr-25	16-Apr-25	19,700	8,450	-	-	-	-	-	2,100	30,250		
19	17-Apr-25	23-Apr-25	15,825	3,450	-	-	-	-	-	2,100	21,375		
20	24-Apr-25	1-May-25	20,400	2,300	-	-	-	-	-	2,100	24,800		
21	2-May-25	7-May-25	8,150	-	-	-	-	-	-	-	8,150		
22	8-May-25	14-May-25	16,725	-	-	-	-	-	-	-	16,725		
23	15-May-25	21-May-25	14,250	-	-	-	-	-	-	1,050	15,300		
24	22-May-25	28-May-25	24,450	-	-	-	-	-	-	-	24,450		
25	29-May-25	4-Jun-25	16,650	4,600	-	-	-	-	-	1,050	22,300		
26	5-May-25	11-Jun-25	17,700	-	-	-	-	-	-	-	17,700		
27	12-May-25	18-Jun-25	22,050	-	-	-	-	-	-	2,100	24,150		
28	19-May-25	25-Jun-25	16,150	-	-	-	-	-	-	-	16,150		
29	26-May-25	2-Jul-25	17,300	-	-	-	-	-	-	1,050	18,350		
30	3-Jul-25	10-Jul-25	15,375	1,725	-	-	-	-	-	1,050	18,150		
31	11-Jul-25	16-Jul-25	19,400	-	-	-	-	-	-	-	19,400		
32	17-Jul-25	23-Jul-25	29,700	-	-	-	-	-	700	2,100	32,500		
33													
34													
35													
36													
37													
38													
39													
40													
41													
42													
43													
44													
45													
46													
47													
48													
49													
50													
Total:			713200	4,05,920	-	-	-	86,345	14,700	115600	13,35,765		

APPROVED BY

24 JUL 2025
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)


K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS PART-III

M/s. MODI HOUSING PVT. LTD.
5-4-187/3 & 4, II Floor, Soham Mansion, M.G. Road, Secunderabad - 500 0003.

Annexure - A

Approval for department labour/job work

Sl. No. 1092

Company:	MHPPL Sor		
Site	Sor - II	Total Amount:	7200/-
1 Description of work:	CIVIL WORK: Towards Lintel Construction brick work, plastering work at Commercial Complex for lift work purpose of part - 2		
Work at unit/block no.:	Commercial Complex		
Contractor name:	Bino porida	Work type:	Dept. Job work
No. of labour require	Mason: 01	Male helper: 01	Female helper:
From date:	17/7/25	To date:	23/7/25
Guideline rate/amount:	1200/day	Negotiated amount:	7200/-
1200x6 day			
2 Description of work:	Nil		
Work at unit/block no.:			
Contractor name:		Work type:	Dept. Job work
No. of labour require	Mason: /	Male helper:	Female helper:
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire:	Nil		
Work at unit/block no.:			
Contractor name:		Hire type:	Hire Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Nil			
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	Hire Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	APPROVED BY	Partner MD
Sign:	K. Tulas: Rani	22 JUL 2025	
Date:	22/7/25	K PURSHOTHAM	22/7/25

Notes: 1. Original copy to be attached to weekly voucher.
2. For department work / equipment hire enter total value of department work in 'guideline rate / amount'.
3. For department work / equipment hire enter total value of department work in 'guideline rate / amount'.
4. For job work enter guideline rates/amount and negotiated amount.

Silver Oak Villas LLP
MHPL SOV III
Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 17-07-2025 To : 23-07-2025

24-07-2025

Pages 1 Of 1


1001	BIROPORIDA(CIVIL WORK)							17-07-2025 - 23-07-2025 (6)	
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept		0.00	11.00	0.00	11.00	22.00	12700.00	500.00	13200.00
	Totals...	0.00	11.00	0.00	11.00	22.00	12700.00	500.00	13200.00

10001	D.ANIRUDH DHAL(PLUMBER)							17-07-2025 - 23-07-2025 (6)	
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept		2.00	0.00	0.00	0.00	2.00	1400.00	0.00	1400.00
	Totals...	2.00	0.00	0.00	0.00	2.00	1400.00	0.00	1400.00

1000028	M.RAJU KUMAR(EARTH WORK)							17-07-2025 - 23-07-2025 (6)	
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept		0.00	0.00	16.25	0.00	16.25	8193.75	1150.00	9343.75
	Totals...	0.00	0.00	16.25	0.00	16.25	8193.75	1150.00	9343.75

10004	N.NAGARAJU(ELECTRICIAN)							17-07-2025 - 23-07-2025 (6)	
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept		0.00	5.00	2.00	0.00	7.00	3900.00	700.00	4600.00
	Totals...	0.00	5.00	2.00	0.00	7.00	3900.00	700.00	4600.00

Grand Total Amount : **28,543.75**



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 23-07-2025 10:18:14 To : 23-07-2025 10:18:14

Contractor : All

24-07-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)				Work Name : Civil Work					
100074	Uttamnaik	Mason	23-07-202	8 Hrs 47 Min	1.00	700	700.00	Dept	
100097	Tirupathi das	Mason	23-07-202	8 Hrs 46 Min	1.00	700	700.00	Dept	
100098	Susila das	Female Helper	23-07-202	8 Hrs 46 Min	1.00	500	500.00	Dept	
Totals : Records		3			3.00		1900.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)				Work Name : Plumber					
100010	D.ANIRUDH	Contractor	23-07-202	8 Hrs 46 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : M.RAJU KUMAR(EARTH WORK)				Work Name : Excavation / Earth Work					
100051	upender	Male Helper	23-07-202	8 Hrs 31 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	23-07-202	8 Hrs 41 Min	1.00	575	575.00	Dept	
Totals : Records		2			2.00		1150.00		



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 22-07-2025 17:34:49 To : 22-07-2025 17:34:49

23-07-2025

Pages : 1 Of 1

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)								Work Name : Civil Work	
100075Kunni	Female Helper		22-07-202	9 Hrs 12 Min	1.00	500	500.00	Dept	
100097Tirupathi das	Mason		22-07-202	8 Hrs 50 Min	1.00	700	700.00	Dept	
100098Susila das	Female Helper		22-07-202	8 Hrs 50 Min	1.00	500	500.00	Dept	
Totals : Records		3			3.00		1700.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)								Work Name : Plumber	
10001D.ANIRUDH	Contractor		22-07-202	8 Hrs 51 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : M.RAJU KUMAR(EARTH WORK)								Work Name : Excavation / Earth Work	
100045venkaiah	Male Helper		22-07-202	0 Hrs 0 Min	0.00	575	0.00	Dept	Improper Swipe
100051upender	Male Helper		22-07-202	8 Hrs 34 Min	1.00	575	575.00	Dept	
100120vnnkatadri(mannem)	Male Helper		22-07-202	8 Hrs 40 Min	1.00	575	575.00	Dept	
100135krishna	Male Helper		22-07-202	9 Hrs 11 Min	1.00	575	575.00	Dept	
Totals : Records		4			3.00		1725.00		
Contractor : N.NAGARAJU(ELECTRICIAN)								Work Name : Electrician	
10005G.SATYAM	Mason		22-07-202	9 Hrs 11 Min	1.00	700	700.00	Dept	
100070Bikram Nayak	Male Helper		22-07-202	9 Hrs 11 Min	1.00	550	550.00	Dept	
Totals : Records		2			2.00		1250.00		

Certified by:

 Project Manager
 SILVER OAK VILLAS LLP

Certified by:

 K. Tulasi Rani
 Asst. Engineer
 SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 21-07-2025 17:01:29 To : 21-07-2025 17:01:29

22-07-2025

Pages : 1 Of 1

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)							Work Name : Civil Work		
100074	Uttamnaik	Mason	21-07-202	8 Hrs 55 Min	1.00	700	700.00	Dept	
100075	Kunni	Female Helper	21-07-202	9 Hrs 1 Min	1.00	500	500.00	Dept	
100097	Tirupathi das	Mason	21-07-202	8 Hrs 55 Min	1.00	700	700.00	Dept	
100098	Susila das	Female Helper	21-07-202	8 Hrs 54 Min	1.00	500	500.00	Dept	
Totals : Records		4			4.00	2400.00			
Contractor : M.RAJU KUMAR(EARTH WORK)							Work Name : Excavation / Earth Work		
100120	vnkatadri(mannem)	Male Helper	21-07-202	8 Hrs 42 Min	1.00	575	575.00	Dept	
100135	krishna	Male Helper	21-07-202	9 Hrs 1 Min	1.00	575	575.00	Dept	
Totals : Records		2			2.00	1150.00			
Contractor : N.NAGARAJU(ELECTRICIAN)							Work Name : Electrician		
10005G	SATYAM	Mason	21-07-202	9 Hrs 1 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00	700.00			

Certified by:



Project Manager
SILVER OAK VILLAS LLP

Certified by:



K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy


Attendance Report - Summary : From : 20-07-2025 15:52:32 To : 20-07-2025 15:52:32

Contractor : All

22-07-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
----	---------------	-----------	------	------------	---------	------	--------	---------	---------



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 19-07-2025 15:52:32 To : 19-07-2025 15:52:32

22-07-2025

Pages : 1 Of 1

Contractor : All

Contractor : AN									
ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)							Work Name : Civil Work		
100074	Uttamnaik	Mason	19-07-202	8 Hrs 53 Min	1.00	700	700.00	Dept	
100075	Kunni	Female Helper	19-07-202	8 Hrs 30 Min	1.00	500	500.00	Dept	Improper Swipe
100097	Tirupathi das	Mason	19-07-202	8 Hrs 53 Min	1.00	700	700.00	Dept	
100098	Susila das	Female Helper	19-07-202	8 Hrs 53 Min	1.00	500	500.00	Dept	
Totals : Records		4			4.00		2400.00		
Contractor : M.RAJU KUMAR(EARTH WORK)							Work Name : Excavation / Earth Work		
100045	venkaiah	Male Helper	19-07-202	9 Hrs 15 Min	1.00	575	575.00	Dept	
100051	upender	Male Helper	19-07-202	8 Hrs 47 Min	1.00	575	575.00	Dept	
100135	krishna	Male Helper	19-07-202	8 Hrs 30 Min	1.00	575	575.00	Dept	Improper Swipe
Totals : Records		3			3.00		1725.00		
Contractor : N.NAGARAJU(ELECTRICIAN)							Work Name : Electrician		
10005G	SATYAM	Mason	19-07-202	8 Hrs 30 Min	1.00	700	700.00	Dept	Improper Swipe
Totals : Records		1			1.00		700.00		



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 18-07-2025 15:52:32 To : 18-07-2025 15:52:32

22-07-2025

Pages : 1 Of 1

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)			Work Name : Civil Work						
100074	Uttamnaik	Mason	18-07-202	8 Hrs 48 Min	1.00	700	700.00	Dept	
100075	Kunni	Female Helper	18-07-202	8 Hrs 50 Min	1.00	500	500.00	Dept	
100097	Tirupathi das	Mason	18-07-202	8 Hrs 48 Min	1.00	700	700.00	Dept	
100098	Susila das	Female Helper	18-07-202	8 Hrs 48 Min	1.00	500	500.00	Dept	
Totals : Records		4			4.00		2400.00		
Contractor : M.RAJU KUMAR(EARTH WORK)			Work Name : Excavation / Earth Work						
100045	venkaiah	Male Helper	18-07-202	8 Hrs 30 Min	1.00	575	575.00	Dept	Improper Swipe
100051	upender	Male Helper	18-07-202	8 Hrs 40 Min	1.00	575	575.00	Dept	
100135	krishna	Male Helper	18-07-202	8 Hrs 50 Min	1.00	575	575.00	Dept	
Totals : Records		3			3.00		1725.00		
Contractor : N.NAGARAJU(ELECTRICIAN)			Work Name : Electrician						
10005G	SATYAM	Mason	18-07-202	8 Hrs 50 Min	1.00	700	700.00	Dept	
100070	Bikram Nayak	Male Helper	18-07-202	8 Hrs 50 Min	1.00	550	550.00	Dept	
Totals : Records		2			2.00		1250.00		

Certified by:

 Project Manager
 SILVER OAK VILLAS LLP

Certified by:

 K. Tulasi Rani
 Asst. Engineer
 SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 17-07-2025 12:21:32 To : 17-07-2025 12:21:32

18-07-2025

Pages : 1 Of 1

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)			Work Name : Civil Work						
100074	Uttamnaik	Mason	17-07-202	8 Hrs 47 Min	1.00	700	700.00	Dept	
100075	Kunni	Female Helper	17-07-202	8 Hrs 58 Min	1.00	500	500.00	Dept	
100097	Tirupathi das	Mason	17-07-202	8 Hrs 47 Min	1.00	700	700.00	Dept	
100098	Susila das	Female Helper	17-07-202	8 Hrs 47 Min	1.00	500	500.00	Dept	
Totals : Records		4			4.00		2400.00		
Contractor : M.RAJU KUMAR(EARTH WORK)			Work Name : Excavation / Earth Work						
100045	venkaiah	Male Helper	17-07-202	10 Hrs 8 Min	1.25	575	718.75	Dept	
100051	upender	Male Helper	17-07-202	9 Hrs 53 Min	1.00	575	575.00	Dept	
100135	krishna	Male Helper	17-07-202	8 Hrs 58 Min	1.00	575	575.00	Dept	
Totals : Records		3			3.25		1868.75		
Contractor : N.NAGARAJU(ELECTRICIAN)			Work Name : Electrician						
10005G	SATYAM	Mason	17-07-202	8 Hrs 58 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		



Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1746**

Date : 24-07-2025

Contractor Name	From Date	To Date
BIROPORIDA(CIVIL WORK)	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	11.00	5500.00	5000.00	500.00	0.00	0.00	0.00	0.00
Mason	11.00	7700.00	7700.00	0.00	0.00	0.00	0.00	0.00
Totals...	22.00	13200.00	12700.00	500.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : TOWARDS brick work and plastering curing work at commercial complex area for lift work purpose from ground floor to 5th floor area at part-III and villa no.82 near harvesting pit construction work purpose at part-II as per details enclosed		14400.00
Job Work Description :		0.00
		Total Amount % 14400.00
		TDS : @ 1 144.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		14256.00
Rupees : Fourteen Thousand Two Hundred Fifty Six Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/1426/2024-25

Dated : 24-Jul-25

Particulars	Amount
Account :	
DW-Biroporida	14,400.00
TDS-1% Contract	(-)144.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount neft to Biroporida TOwards brick work and plastering curing work at commercial complex area for lift work purpose from ground floor to 5th floor area at part-III and villa no.82 near harvesting pit construction work purpose at part-II as per vno.1746	
Amount (in words) :	
Indian Rupees Fourteen Thousand Two Hundred Fifty Six Only	
	₹ 14,256.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/1426/2024-25**

Dated : **24-Jul-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1747**

Date : 24-07-2025

Contractor Name	From Date	To Date
D.ANIRUDH DHAL(PLUMBER)	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	2.00	1400.00	1400.00	0.00	0.00	0.00	0.00	0.00
Totals...	2.00	1400.00	1400.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards fixing 5HP open well pump near site office bore water sump area at part-III and villa no.16 near 1.5 hp fixing purpose pump as per details enclosed	1400.00
Job Work Description :	0.00
	Total Amount % 1400.00
	TDS : @ 1 14.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	1386.00
Rupees : One Thousand Three Hundred Eighty Six Only.	

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/1426/2024-25

Dated : 24-Jul-25

Particulars	Amount
Account :	
DW-Anirudh Dhal	1,400.00
TDS-1% Contract	(-)14.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount neft to anirudh Towards fixing 5HP open well pump near site office bore water sump area at part-III and villa no.16 near 1.5 hp fixing purpose pump as per vno.1747	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Eighty Six Only	
	₹ 1,386.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/1426/2024-25**

Dated : **24-Jul-25**

Particulars	Amount
Account :	
DW.M Raju Kumar	9,300.00
TDS-1% Contract	(-)93.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to M.Raju kumar Towards villa no.82 near pavers and dismantle of harvesting pits due to dust removing under the pits area and cement dust bricks shifting form site office to commercial complex and villa no.82 purpose and villa no.173 dust shifting and segregation of dust and cement from baby chips at part-III as per vno.1748	
Amount (in words) :	
Indian Rupees Nine Thousand Two Hundred Seven Only	
	₹ 9,207.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/1426/2024-25**

Dated : **24-Jul-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/1426/2024-25

Dated : 24-Jul-25

Particulars	Amount
Account :	
DW-Nagaraju	4,600.00
TDS-1% Contract	(-)46.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to nagarauTowards villa no.16 near and site office area 5HP and 1.5hP pump connection given and tube light fixing at labour quoters area and villa no.173 and 192 generatpr back up connection wiring purpose at part-III as per vno.1749	
Amount (in words) :	
Indian Rupees Four Thousand Five Hundred Fifty Four Only	
	₹ 4,554.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/1426/2024-25**

Dated : **24-Jul-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad


Contractors on Accounts

Group Summary

1-Apr-25 to 12-Jul-25

Page 1

	Closing Balance	
	Debit	Credit
1 CONT-Anirudh Dhal		11,402.00 1
2 CONT- Arjun Pandey		4,220.00 2
3 CONT-Bajjnath	15/c - 3,33,631.00 3	7,597.00 4
4 CONT-Benumadhavu Das		10/c - 38,404.00 5
5 CONT-Biroporida	10/c - 1,05,251.00 6	83,208.00 7
6 CONT-Bohini Basappa		5,317.00 8
7 CONT-Chindam Yellaish		6,370.00 9
8 CONT- Chotelal Mahto		5,584.00 10
9 CONT- D Ramulu	15/c - 68,251.00 11	14,877.00 12
10 CONT-G.Mannem		5,651.00 13
11 CONT-Janardhan Prasad		9,823.00 14
12 CONT-Jyothiram Gaikwd		4,950.00 15
13 CONT- K Krishna		16,624.00 16
14 CONT-K Sravan Kumar		5,948.00 17
15 CONT- Mohmmad Imtiyaz		5,379.00 18
16 CONT- M Raju Kumar		15,029.00 19
17 CONT-N Nagaraju	10/c - 33,214.00 20	3,832.00 21
18 CONT - Orsu Yellaiah		1,585.00 22
19 CONT- P Praveen Kumar		5,932.00 23
20 CONT-Priyanka Devi	20/c - 1,10,666.00 24	16,851.00 25
21 CONT-Rekha Pandey		7,110.00 26
22 CONT-R Raja Chary		8,250.00 27
23 CONT-Sandeep Kumar Nishad		8,309.00 28
24 CONT-Snehalatha G		25,824.00 29
25 CONT-S Suresh		8,570.00 30
26 CONT-Sushanth Kumar		
27 CONT-Thirupathi Singh		
28 CONT-T.Kurmanna		
29 CONT-T. Yellanna		
30 CONT-Y Radha Krishna		
Grand Total		9,77,659.00



Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1750**

Date : 24-07-2025

Contractor Name	From Date	To Date
BHAJNATH(PINTER)	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards Painting work amount released as per credit balance 323631/-		15000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	15000.00
	TDS : @ 1	150.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		14850.00
Rupees : Fourteen Thousand Eight Hundred Fifty Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/1426/2024-25

Dated : 24-Jul-25

Particulars	Amount
Account :	
CONT-Baijnath	15,000.00
On Account 15,000.00 Dr	
TDS-1% Contract	(-)150.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to baijnath twds painting work as per vno.1750	
Amount (in words) :	
Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	
	₹ 14,850.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/1426/2024-25

Dated : 24-Jul-25

Particulars	Amount
Account :	
CONT-Biroporida	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to biroporida twrds civil work as per vno.1751	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1752**

Date : 24-07-2025

Contractor Name	From Date	To Date
Bohini basappa(Painting work)	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards Painting work amount released as per credit balance 95251/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 1		100.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/1426/2024-25

Dated : 24-Jul-25

Particulars	Amount
Account :	
CONT-Bohini Basappa	10,000.00
On Account 10,000.00 Dr	
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to bohini basappa twds painting work as per vno. 1752	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1753**

Date : 24-07-2025

Contractor Name	From Date	To Date
JANARDHAN PRASAD(TILE WORK)	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards tiles work amount released as per credit balance 58251/-		15000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	15000.00
	TDS : @ 1	150.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		14850.00
Rupees : Fourteen Thousand Eight Hundred Fifty Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/1426/2024-25

Dated : 24-Jul-25

Particulars	Amount
Account :	
CONT-Janardhan Prasad	15,000.00
On Account 15,000.00 Dr	
TDS-1% Contract	(-)150.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to janardhan prasad twrds tiles work as per vno. 1753	
Amount (in words) :	
Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	
	₹ 14,850.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1754**

Date : 24-07-2025

Contractor Name	From Date	To Date
Priyanka Devi(Tiles)	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards tiles work amount released as per credit balance 18214/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/1426/2024-25

Dated : 24-Jul-25

Particulars	Amount
Account :	
CONT-Priyanka Devi	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being the amount neft to priyanka devi twds tiles workas per vno.1754	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1755**

Date : 24-07-2025

Contractor Name	From Date	To Date
G.Snehalatha(EARTHWORK)	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards Earth work amount released as per credit balance 90666/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/1426/2024-25**Dated : **24-Jul-25**

Particulars	Amount
Account :	
CONT-Snehalatha G	20,000.00
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount neft to sneha latha Towards villa no.16 near and site office area 5HP and 1.5hP pump connection given and tube light fixing at labour quoters area and villa no.173 and 192 generatpr back up connection wiring purpose at part-III as per vno.1755	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/1426/2024-25**

Dated : **24-Jul-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature