

Company/ firm:		AMTZ Medpolis Square 702 pvt.ltd				Block No:		AMS702				
Project:		AMS702				Flat / Villa no:		AMS702				
Supplier:		Ratnadar infra				Slab no:		M10				
Requisition no:		20250619026				A. Estimated quantity		40M3				
PO nos.:		20250619032				B. Requisition		40M3				
Sign of Security		Sign of Admin		Sign of Project Manager		C. Actual quantity po		33M3 Used on 24-06-25, 7.5m3				
						D. Difference (C-A)		0.5m3 exceeded				
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	26-06-2025	13:00	13:36	13:48	4.5	6923	10,800	10880				
2	08-07-2025	17:50	18:01	18:07	3	7031	7,200	7480				
			Total		7.5m3		18000	18360				
Remarks		Balanced quantity to be use later										

MEDPOLIS



RATNADHAR INFRA (P) LTD.
AMTZ CAMPUS

Visakhapatnam, AP-531021

ORIGINAL
DUPLICATE
TRIPLICATE

Delivery Challan

S.No. of Challan Order : RDIAMTZ2526--6923

DATE: 26-06-2025

RATNADHAR INFRA

State: ANDHRA PRADESH

37

Transport Mode: TRANSIT MIXER

AP07TG 0101

AMTZ

Detail of Receiver

Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD


State: ANDHRA PRADESH

Code

37

S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M10	38245010	CUM	4.5			
Total							
Total Invoice amount in words				4.5			

Bank Details:



INWARD

Inward No: 45 Dt: 26-6-25
MRN No: Dt:
Received By: Sign: E. Krishnan
AMTZ MEDPOLIS SQUARE 702 PVT LTD