

Company/ firm:		AMTZ Medpolis Square 702 pvt.ltd				Block No:		AMS702				
Project:		AMS702				Flat / Villa no:		AMS702				
Supplier:		Ratnadhar infra				Slab no:		M35				
Requisition nos:		20250619023				A. Estimated quantity		250CUM				
PO nos.:		20250619029				B. Requisition		250CUM				
Sign of Security		Sign of Admin		Sign of Project Manager		C. Actual quantity po		58M3 used on 14-07-25, 40M3 used on 15-07-25, 49M3 used 29-05-25, 36.5M3 used on 02-06-25, 63M3 used 04-06-25, 4.5M3				
						D. Difference (C-A)		1M3 Exceeded				
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	26-07-2025	16:00	16:45	16:55	4.5	7297	10,800	12440	-1,640			
2												
			Total		4.5M3		10800	12440	-1640			
Remarks		P.O to be close										



RATNADHAR INFRA (P) LTD.
AMTZ CAMPUS

Visakhapatnam, AP-531021

ORIGINAL
DUPLICATE
TRIPLICATE

Delivery Challan

S.No. of Challan Order : RDIAMTZ2526--7297

DATE: 26-07-2025

RATNADHAR INFRA

State: ANDHRA PRADESH

37

Transport Mode: TRANSIT MIXER

AP07TM 6678

AMTZ

Detail of Receiver

Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD


State: ANDHRA PRADESH

Code

37

S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M35	38245010	CUM	4.5			
Total							
Total Invoice amount in words				4.5			

Bank Details



Authorised signatory

INWARD

Inward No: 373

Dt: 26-7-25

MRN No:

Dt:

Received By:

Sign:

Security E. Krishnamoorthy
AMTZ MEDPOLIS SQUARE 702 PVT LTD