

Company/ firm:		AMTZ Medpolis Square 702 Pvt.Ltd			Block No:		AMS702	
Project:		AMS702			Flat / Villa no:		AMS702	
Supplier:		Ratnadar infra			Slab no:		M35	
Requisition nos:		20250619023			A. Estimated quantity:		250CUM	
PO nos.:		20250619029			B. Requisition quantity:		250CUM	
Sign of Security		Sign of Admin		Sign of Project Manager		C. Actual quantity poured		58M3
				<i>[Signature]</i>		D. Difference (C-A)		192M3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	14-07-2025	14:40	14:50	15:00	7	7121	16800	17870	-1,070			
2	14-07-2025	15:00	15:20	15:35	8	7122	19200	20390	-1,190			
3	14-07-2025	15:55	16:00	16:10	7	7123	16800	17810	-1,010			
4	14-07-2025	16:00	16:20	16:40	7	7124	16800	17890	-1,090			
5	14-07-2025	17:00	17:10	17:20	8	7125	19200	20200	-1,000			
6	14-07-2025	17:50	18:00	18:10	6	7127	14400	15340	-940			
7	14-07-2025	18:10	18:30	18:40	8	7129	19200	20220	-1,020			
8	14-07-2025	19:00	19:15	19:30	7	7132	16800	17590	-790			
					Total		139200	147310	-8110			
Remarks					Balanced quantity to be use later							



RATNADHAR INFRA (P) LTD.
AMTZ CAMPUS

Visakhapatnam, AP-531021

ORIGINAL
DUPLICATE
TRIPLICATE

Delivery Challan

S.No. of Challan Order : RDIAMTZ2526--7121

DATE: 14-07-2025

RATNADHAR INFRA

State: ANDHRA PRADESH

37

Transport Mode: TRANSIT MIXER

AP31TT 9210

AMTZ

Detail of Receiver

Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD

State: ANDHRA PRADESH

Code

37

S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M35	38245010	CUM	7			
Total							
Total Invoice amount in words				7			

Bank Details



INWARD

Inward No: 83	Dt: 14-7-25
MRN No:	Dt:
Received By: Security	Sign: E. Krishnamoorthy
AMTZ MEDPOLIS SQUARE 702 PVT LTD	