

Company/ firm:	AMTZ Medpolis Square 702 pvt.ltd				Block No.:	AMS702						
Project:	AMS702				Flat / Villa no.:	AMS702						
Supplier:	Ratnadar infra				Slab no.:	M35						
Requisition nos.:	20250619023				A. Estimated quantity:	250CUM						
PO nos.:	20250619029				B. Requisition quantity:	250CUM						
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured 58M3 used on 14-07-25,40M3									
Details of RMC pour			D. Difference (C-A)		152M3							
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	15-07-2025	14:10	14:20	14:45	6	7152	14400	14960	-560			
2	15-07-2025	15:00	15:10	15:20	7	7153	16800	17530	-730			
3	15-07-2025	15:20	15:30	15:50	6	7154	14400	14930	-530			
4	15-07-2025	16:00	16:15	16:30	7	7156	16800	17660	-860			
5	15-07-2025	16:50	17:05	17:15	3.5	7157	8400	8640	-240			
6	15-07-2025	17:10	17:20	17:40	7	7159	16800	17690	-890			
7	15-07-2025	16:15	18:20	18:40	3.5	7160	8400	8730	-330			
			Total		40M3		96000	100140	-4140			
Remarks		Balanced quantity to be use later										



RATNADHAR INFRA (P) LTD.
AMTZ CAMPUS

Visakhapatnam, AP-531021

ORIGINAL
DUPLICATE
TRIPLICATE

Delivery Challan

S.No. of Challan Order : RDIAMTZ2526--7152

DATE: 15-07-2025

RATNADHAR INFRA

State: ANDHRA PRADESH

37

Transport Mode: TRANSIT MIXER

AP07TG 0101

AMTZ

Detail of Receiver

Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD

State: ANDHRA PRADESH

Code

37

S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M35	38245010	CUM	6			
Total							
Total Invoice amount in words				6			

Bank Details

Authorised signatory

INWARD	
Inward No: 95	Dt: 15-7-25
MRN No:	Dt:
Received By: Securita	Sign: E. Krishna Rao
AMTZ MEDPOLIS SQUARE 702 PVT LTD	