

Company/ firm:		AMTZ Medpolis Square 702 pvt.ltd				Block No:		AMS702				
Project:		AMS702				Flat / Villa no:		AMS702				
Supplier:		Ratnadar infra				Slab no:		M35				
Requisition nos:		20250619022				A. Estimated quantity		300cum				
PO nos.:		20250619028				B. Requisition		300cum				
Sign of Security		Sign of Admin	Sign of Project Manger			C. Actual quantity poured		62.5M3 used on 06-06-25, 12M3 used on 25-06-25, 66M3 used on 26-06-25, 31M3 used on 07-07-25, 100M3 used on 12-07-25, 29.5M3				
						D. Difference (C-A)		IM3 Exceeded				
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	03-06-2025	19:50	19:58	20:00	6	6781	14,400	15930	-1,530			
2	03-06-2025	20:00	20:15	20:30	6	6782	14,400	14870	-470			
3	03-06-2025	21:00	21:15	21:30	6	6783	14,400	14810	-410			
4	03-06-2025	9:40	9:55	10:00	6	6784	14,400	14920	-520			
5	03-06-2025	10:10	10:20	10:30	5.5	6785	13,200	13480	-280			
8			Total		29.5M3		70800	74010	-3210			
Remarks		P.O to be close										



RATNADHAR INFRA (P) LTD.
AMTZ CAMPUS

Visakhapatnam, AP-531021

ORIGINAL
DUPLICATE
TRIPLICATE

Delivery Challan

S.No. of Challan Order : RDIAMTZ2526--6782

DATE: 03-06-2025

RATNADHAR INFRA

Transport Mode: TRANSIT MIXER

AP31TT 9210

State: ANDHRA PRADESH

37

AMTZ

Detail of Receiver

Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD

State: ANDHRA PRADESH

Code

37

S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M35	38245010	CUM	6			
Total							
Total Invoice amount in words				6			

Bank Details

Authorised signatory

INWARD

Inward No: 23

Dt: 3/6/25

MRN No:

Dt:

Received By:

Sign:

Security

Ravi

AMTZ MEDPOLIS SQUARE 702 PVT LTD