

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	Towards 4500 column-04 west wing concrete work purpose.
Project:	Imopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250628008	AC. Estimated quantity:	111M3
PO nos.:	20250628020	AD. Requisition quantity:	111M3
Sign of Security	Sign of Admin	AE. Actual quantity	19M3
		AF. Difference (U-W)	92M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Quantity Required	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	23-08-2025	07:43	08:00	07m3	1165	16800	16720	80			
2	23-08-2025	12:22	13:00	07m3	1169	16800	17310				
3	23-08-2025	16:26	17:15	05m3	1173	12000	12180				
Total:				19M3		45600	46210	80			
Remarks	As per purchase order 111M3 but consumed 19M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@rmodproperties.com and report-audit@rmodproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 3,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.