

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	Towards 4500 column-04 west wing concrete work purpose.
Project:	Imopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250628008	Y. Estimated quantity:	111M3
PO nos.:	20250628020	Z. Requisition quantity:	111M3
Sign of Security	Sign of Admin	AA. Actual quantity	25M3
APPROVED BY Sign of Project Manager 23 AUG 2025		AB. Difference (U-W)	86M3

Details of RMC pour

S. V. Subha Reddy
Project Manager

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	25-08-2025	06:50	07:45	8:30	07m3	1180	16800	16990				
2	25-08-2025	10:06	10:30	11:00	07m3	1182	16800	17190				
3	25-08-2025	11:46	12:15	13:00	07m3	1184	16800	16970				
4	25-08-2025	15:32	15:50	16:10	04m3	1189	9600	9810				
Total:					25M3		60000	60960				
Remarks	As per purchase order 111M3 but consumed 25M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.