


Internal memo no. 903/35/1A  
Annexure - B  
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	Towards 4500 column-04 west wing concrete work purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250628008	AG. Estimated quantity:	111M3
PO nos.:	20250628020	AH. Requisition quantity:	111M3
Sign of Security	Sign of Admin	AI. Actual quantity poured	14M3
		AJ. Difference (U-W)	97M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (Kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in KN/m2	28 days cube test strength in KN/m2
1	03-09-2025	09:06	10:00	10:30	06m3	1323	14400	14390	10			
2	03-09-2025	14:02	14:30	15:00	05m3	1326	12000	12100				
3	23-08-2025	16:26	17:15	17:50	03m3	1330	7200	6650	550			
Total:					14M3		33600	33140	560			
Remarks		As per purchase order 111M3 but consumed 14M3 only.										

**APPROVED BY**  
  
 Subba Reddy  
 Project Manager

Note: 1. Report to be sent on a daily basis to purchase@annodiproperties.com and report-audit@annodiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.