

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-03-2020 To : 14-03-2020

Page 1 Of 1

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150198	56112	05-03-20	Tiles grout	66442	06-03-20			Requisition sent to MD's approval	NC	0		
150199	56111	05-03-20	Wall cutting blades	66443	06-03-20	5109	11-03-20	Requisition sent to MD's approval	NC	0	6	6
150199	56111	05-03-20	Wall cutting blades	66444	29-02-20	01090	12-03-20	Requisition sent to MD's approval	NC	0	7	7
150202	56131	06-03-20	Spring wire	66462	06-03-20	9009	13-03-20	Requisition sent to MD's approval	NC	0	7	7
150203	56130	06-03-20	Cu Multistand wire	66450	06-03-20	9010	13-03-20	Requisition sent to MD's approval	NC	0	7	7
150204	56180	09-03-20	Chicken mesh	66502	09-03-20	9007	13-03-20	Requisition sent to MD's approval	NC	0	4	4
150205	56283	12-03-20	Conceled flush tanks	66634	13-03-20	9016	13-03-20	Requisition sent to MD's approval	NC	0	1	1
150206	56258	11-03-20	Hold fast	66593	11-03-20	9012	13-03-20	Requisition sent to MD's approval	NC	0	2	2
150207	56260	11-03-20	7/20 Aluminium service wire	66589	11-03-20	9008	13-03-20	Requisition sent to MD's approval	NC	0	2	2
150208	56274	12-03-20	PVC pipe	66609	12-03-20	9014	13-03-20	PO to be issue	NC	0	1	1
150209	56273	12-03-20	MDF Boards	66646	13-03-20			PO to be issue	NC	0		
150210	56272	12-03-20	Wall cladding tiles	66622	13-03-20			Cancelled by M.D.	C	0		