

Cement Blocks – Weekly Delivery Report

Company/ firm:	Dr.Nrk biotech pvt ltd	Requisition nos.:	20250828014	Total PO quantity:	500
Project:	Nextopolis	PO No.	20250828020	Quantity delivered in earlier period:	-
Block /Flat / Villa no.:	Electrical room brick wrok purpose	Total material delivered	Yes/ No	Quantity delivered during week:	500
Supplier:	Sri sai vishal enterprises	Close PO:	Yes / No	Balance quantity to be delivered:	-
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	30.08.2025	Date	30.08.2025	Date	30.08.2025

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
2.							
3.							
4.							
5.							
Total:							

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	30.08.2025	11:00	6"x8"x16"	500	054	1276	20250903007
2.							
3.							
4.							
5.							
Total:				500			
Remarks:							

DELIVERY CHALLAN

C : 8367679193

SRI SAI VISHAL ENTERPRISES
FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No. ⁰⁵⁴ ~~000~~

Date 30-08-25

M/s.

Dr. Nrk Biotech Pvt Ltd

P.O. No.

20250828020

Date

Thunipally

S.No.

PARTICULARS

BRICK SIZE

QUANTITY

①

Solid Brwy

6x8x16

500 m

29!-2025082
8014V-NO: 150808
7123

m: 6m

(MRN!) 20250903007

INWARD

Inward No: 1276

Dt: 30/8/25

MRN No:

Dt:

Received By:

Sign:

DR NRK BIOTECH PVT LTD

Received the above material
in good conditionFor **SRI SAI VISHAL ENTERPRISES**

Receiver's Signature

2