

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Dr.Nrk bitech Pvt ltd	Block No.:	Stilt floor VDF purpose
Project:	Nextopolis	Flat / Villa no.:	-
Supplier:	R6 infra	Slab no.:	-
Requisition nos.:	20250806026	A. Estimated quantity:	260 M3
PO nos.:	20250806045	B. Requisition quantity:	260 M3
	Sign of Admin	C. Actual quantity poured	57 M3
	Sign of Project Manger	D. Difference (C-A)	203 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (Kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	18.08.25	10:48	11:50	12:05	08	3516	19200	19060	140			
2.	18.08.25	11:09	12:15	12:30	08	3517	19200	18820	380			
3.	18.08.25	12:38	13:50	14:00	07	3518	16800	16990	-			
4.	18.08.25	13:04	14:20	14:30	07	3519	16800	16920	-			
5.	18.08.25	13:28	14:45	14:55	07	3520	16800	16830	-			
6.	18.08.25	13:43	14:55	15:00	07	3521	16800	16620	180			
7.	18.08.25	16:04	17:05	17:20	07	3522	16800	16460	340			
8.	18.08.25	16:38	17:45	18:00	06	3523	14400	14200	200			
9.												
Total:					57		136800	135900	1240			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at