

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Dr.Ntk bitech Pvt ltd	Block No.:	Stilt floor VDF purpose
Project:	Nextopolis	Flat / Villa no.:	-
Supplier:	R6 infra	Slab no.:	-
Requisition nos.:	20250902020	A. Estimated quantity:	60 M3
PO nos.:	202509020	B. Requisition quantity:	60 M3
	Sign of Admin	C. Actual quantity poured	39 M3
	Sign of Project Manger	D. Difference (C-A)	21 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.09.25	07:19	08:25	08:40	08	1221	19200	19340	-			
2.	04.09.25	08:29	09:40	09:25	07	1225	16800	17170	-			
3.	04.09.25	10:13	11:20	11:30	08	1230	19200	19490	-			
4.	04.09.25	11:53	12:50	13:00	07	1235	16800	17020	-			
5.	04.09.25	12:48	13:55	14:00	07	1238	16800	17690	-			
6.	04.09.25	03:47	04:55	05:00	02	1246	4800	5230	-			
7.												
8.												
9.												
Total:					39		93600	95940				
Remarks	As per po quantity received 39 M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at