

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Dr.Nrk bitech Pvt ltd	Block No.:	Stilt floor VDF purpose
Project:	Nextopolis	Flat / Villa no.:	-
Supplier:	R6 infra	Slab no.:	-
Requisition nos.:	20250806026	A. Estimated quantity:	260 M3
PO nos.:	20250806045	B. Requisition quantity:	260 M3
	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			40.5 M3
			D. Difference (C-A)
			219.5 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	22.08.25	07:41	08:50	09:00	07	3588	16800	16940	-			
2.	22.08.25	07:54	09:00	09:15	07	3589	16800	16830	-			
3.	22.08.25	08:44	09:50	10:00	07	3590	16800	16480	~200			
4.	22.08.25	09:17	09:25	09:35	08	3592	19200	19000	200			
5.	22.08.25	12:13	13:20	13:35	07	3595	16800	16760	40			
6.	22.08.25	14:30	15:20	15:25	4.5	3597	10800	10940	-			
7.												
8.												
9.												
Total:					40.5		97200	96950	560			
Remarks	As per PO Quantity 260 m3 received 40.5 m3											

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at