

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Dr.Nrk bitech Pvt ltd	Block No.:	Stilt floor VDF purpose
Project:	Nextopolis	Flat / Villa no.:	-
Supplier:	R6 infra	Slab no.:	-
Requisition nos.:	20250806026	A. Estimated quantity:	260 M3
PO nos.:	20250806045	B. Requisition quantity:	260 M3
	Sign of Admin	C. Actual quantity poured	56 M3
	Sign of Project Manger	D. Difference (C-A)	204 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20.08.25	07:33	08:40	08:50	07	3538	16800	16130	670			
2.	20.08.25	07:49	09:00	09:10	08	3539	19200	18930	270			
3.	20.08.25	08:14	09:00	09:15	08	3540	19200	19080	120			
4.	20.08.25	08:26	09:40	09:45	07	3541	16800	16760	40			
5.	20.08.25	11:21	12:30	12:40	08	3545	19200	19140	60			
6.	20.08.25	11:15	12:20	12:30	08	1113	19200	18440	760			
7.	20.08.25	14:18	15:25	15:30	07	3548	16800	16790	10			
8.	20.08.25	14:59	16:00	16:20	03	3550	7200	7510	-			
9.												
Total:					56		134400	132780	1930			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at