

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Dr.Nrk bitech Pvt ltd	Block No.:	Stilt floor VDF purpose
Project:	Nextopolis	Flat / Villa no.:	-
Supplier:	R6 infra	Slab no.:	-
Requisition nos.:	20250806026	A. Estimated quantity:	260 M3
PO nos.:	20250806045	B. Requisition quantity:	260 M3
	Sign of Admin	C. Actual quantity poured	51 M 3
	<i>[Signature]</i>	D. Difference (C-A)	209 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	02.09.25	07:10	08:00	08:10	08	3762	19200	18720	480			
2.	02.09.25	07:29	08:40	08:45	08	3763	19200	18980	220			
3.	02.09.25	07:33	07:40	07:55	07	1307	16800	15980	820			
4.	02.09.25	10:20	11:30	11:40	07	3771	16800	15990	810			
5.	02.09.25	12:14	13:20	13:45	07	3776	16800	16540	260			
6.	02.09.25	14:45	15:50	16:00	07	3780	16800	16690	110			
7.	02.09.25	10:43	11:30	11:50	07	3772	16800	16880	-			
8.												
9.												
Total:					51		38400	119780	2700			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at