

Company/ Firm:		AMTZ Medpolis Square 702 pvt.ltd			Block No:		AMS702					
Project:		AMS702			Flat / Villa no:		AMS702					
Supplier:		Ratnadar infra			Slab no:		M25					
Requisition nos:		20250619027			A. Estimated quantity:		75CUM					
PO nos.:		20250619033			B. Requisition quantity:		75CUM					
Sign of Security		Sign of Admin	Sign of Project Manger	C. Actual quantity poured 24M3 used on 28-04-25, 8m3 used on 22-05-25, 14.5m3 used on 03-06-25, 14m3								
Details of RMC pour				D. Difference (C-A)		14.5cum						
10/11/25												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20-06-2025	11:45	11:57	12:12	7	6878	16,800	17170	-370			
2	20-06-2025	13:15	13:29	13:43	7	6880	16,800	17020	-220			
					Total	14	CUM	33600	34190	-590		
Remarks		P.o to be close										



RATNADHAR INFRA (P) LTD.
AMTZ CAMPUS

Visakhapatnam, AP-531021

ORIGINAL
DUPLICATE
TRIPLICATE

20250 6048

Delivery Challan

S.No. of Challan Order : RDIAMTZ2526--6878

Transport Mode: TRANSIT MIXER

DATE: 20-06-2025

AP07TM 5754

RATNADHAR INFRA

State: ANDHRA PRADESH

37

AMTZ

Detail of Receiver

Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD

State: ANDHRA PRADESH


Code

37

S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M10	38245010	CUM	7			
Total							
Total Invoice amount in words				7			

Bank Details

Authorised signatory



INWARD

Inward No: 36 Dt: 20-6-25

MRN No: Dt:

Received By: Sign:

Security E. Krishnam R. J. AMTZ MEDPOLIS SQUARE 702 PVT LTD