

Company/ firm:	AMTZ Medpolis Square 702 pvt.ltd	Block No:	AMS702
Project:	AMS702	Flat / Villa no:	AMS702
Supplier:	Ratmadhar infra	Slab no:	M10
Requisition nos:	20250806032	A. Estimated quantity:	44CUM
PO nos.:	20250806048	B. Requisition quantity:	44CUM
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 44cum
		D. Difference (C-A)	0

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt (@2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20-06-2025	11:40	11:57	12:12	7	6878	16,800	17170	-370			
2	20-06-2025	12:25	12:35	12:48	6	6879	14,400	14680	-280			
3	20-06-2025	13:15	13:29	13:43	7	6880	16,800	17020	-220			
4	20-06-2025	13:40	13:57	14:12	7	6881	16,800	17600	-800			
5	20-06-2025	15:10	15:17	15:29	6	6883	14,400	14830	-430			
6	20-06-2025	16:05	16:13	16:27	7	6884	16,800	17140	-340			
7	11-08-2025	8:40	8:57	9:07	4	7505	9,600	9650	-50			
8												
9				Total	44	CUM	1,05,600	108090	-2490			
Remarks		p.o to be close										

G. Reddy
10/9/25



RATNADHAR INFRA (P) LTD.
AMTZ CAMPUS

Visakhapatnam, AP-531021

ORIGINAL
DUPLICATE
TRIPLICATE

Delivery Challan

S.No. of Challan Order : RDIAMTZ2526--6879

Transport Mode: TRANSIT MIXER

DATE: 20-06-2025

AP07TG 0101

RATNADHAR INFRA

State: ANDHRA PRADESH

37

AMTZ

Detail of Receiver

Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD

State: ANDHRA PRADESH

Code

37

S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M10	38245010	CUM	6			
Total							
Total Invoice amount in words				6			

Bank Details



Authorised signatory

INWARD

Inward No: 37

Dt: 20-6-25

MRN No:

Dt:

Received By:

Sign:

Security E. K. Kumar
AMTZ MEDPOLIS SQUARE 702 PVT LTD