

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	M C Modi Educational Trust	Block No.:	MCMET
Project:	MCMET	Flat / Villa no.:	Ground Floor
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250819007	A. Estimated quantity	95
PO nos.:	20250819010	B. Requisition quantity:	95
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	28-08-25	10:56	12:26	12:30	7	1230	16,800	16,890				
2.	28-08-25	12:00	01:01	01:10	8	1231	19,200	19,200				
3.	28-08-25	12:53	01:10	01:20	7	1232	16,800	16730	70			
4.	28-08-25	2:10	03:15	03:20	5	1233	12,000	12,000				
5.	29-08-25	08:21	9:56	10:10	8	1241	19,200	19,200				
6.	29-08-25	09:04	10:20	10:25	8	1242	19,200	19,260				
7.	29-08-25	10:37	11:30	11:20	7	1243	16,800	16,750	50			
8.												
9.												
10.												
Total:					50 m3		1,20,000	1,20,030	120			
Remarks	As per purchase order 50 m3 poured 45m3 balance											



Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit