

Annexure - B

RMC pour report

Company/ firm:	MRM LLP	Block No.:	For level matching in b/w block F&G for landscape work.
Project:	GMR	Flat / Villa no.:	
Supplier:	KN infra	Slab no.:	
Requisition nos.:	20250823018	A. Estimated quantity:	20M3
PO nos.:	20250823029	B. Requisition quantity:	20M3
Sign of Security	Sign of Admin	C. Actual quantity poured	24M3
		D. Difference (C-A)	4M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	08-09-2025	10:00	11:00	11:30	08m3	0088	19200	19010	190			
2	08-09-2025	10:30	11:45	12:35	08m3	0089	19200	18670	530			
3	08-09-2025	11:26	12:50	13:20	08m3	0090	19200	18910	290			
	Total:				24M3		57600	56590	1010			
Remarks	As per purchase order 20M3 but consumed 24M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@qmodiproperties.com and report-audit@qmodiproperties.com 2. Do not send multiple report on the same date.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site