

Construction Division - Material Requirement – Site Report

Company:	Mahata & Modi reality kowkur llp	Date:	13-09-2025
Site:	Greenwood heights	Prepared by:	I.Rama Krishna
Report From / To	06-09-2025 To 13-09-2025	Approved by:	A.SURESH
Report Date	13-09-2025		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20250711009	11-07-2025	2	Hub Rack.	Online Purchase.

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20250825024	25-08-25	1	Balcony Glass Railing	Work is in Progress.
20250825025	25-08-25	1-4	UPVC Windows	Work is in Progress.
20250820053	20-08-25	1	PPC Cement	Monday to be Received.
20250722003	22-07-25	1	Oscar & Ranger Blue Tiles	Expected delivery on Next week.
20250905032	05-09-25	1	Ultima Paint	Monday to be Received.
20250911023	11-09-25	1	ECO Coupler	Monday to be Received.
20250910024	11-09-25	1	Hume Pipe	Supplier tomorrow delivery

No. of gate passes issued this week: From No. Nil To No. Nil

Delivery van site visit on: 22-08-2025

Items not ordered but received:

POs to be cancelled – material not required /incorrectly made:

Approved POs – part/full material received – MRN not uploaded:

PO to be closed – part material received – further material not required/will be ordered by new requisition:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	Stock as per M-codex in Kgs
1.	8mm	.395	4.74	0.00	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00	0.00
OPC stock		OPC last weeks stock		PPC/PSC stock	02	PPC/PSC last weeks stock	5
Details		Prepared by		Project Manager			
Sign		I.Rama Krishna		A.Suresh			
Date							