

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Dr.Nrk bitech Pvt ltd	Block No.:	Stilt floor VDF purpose
Project:	Nextopolis	Flat / Villa no.:	-
Supplier:	R6 infra	Slab no.:	-
Requisition nos.:	20250806026	A. Estimated quantity:	260 M3
PO nos.:	20250806045	B. Requisition quantity:	260 M3
	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
	<i>[Signature]</i>	<i>[Signature]</i>	D. Difference (C-A)
			207.5 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.08.25	08:04	19:10	19:30	08	3620	19200	19050	150			
2.	25.08.25	08:29	09:40	09:45	08	3621	19200	18430	770			
3.	25.08.25	08:40	09:45	09:55	08	1150	19200	19110	90			
4.	25.08.25	08:16	09:35	09:40	08	1149	19200	18610	590			
5.	25.08.25	11:51	13:00	13:10	07	3627	16800	16420	380			
6.	25.08.25	10:20	11:25	11:45	07	3625	16800	16810	-			
7.	25.08.25	15:43	16:40	16:55	6.5	3632	15600	15740	-			
8.												
9.												
Total:					52.5		126000	124170	1287			
Remarks	As per PO Quantity 52.5m3 received 52.5m3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at